



# Engineering Update

KLF Collaboration Meeting

5 May 2026


Joshua Ballard

Jefferson Lab




U.S. DEPARTMENT  
of ENERGY

# CPS Design




# CPS Design




Total Weight: ~ 160,000 lb  
 Total Layers: 39  
 Lead Bricks : ~2265  
 Concrete Bricks: ~1180

# CPS Shielding Typical Layer



# CPS REMOVABLE 'CORE'



# CPS Absorber

Cu Absorber  
(4 pieces)


Indium lined  
cooling channels.

Cooling Circuits  
(6 parallel)

Keyhole Slit

BEAM


No joints allowed inside the  
shielding




# CPS Absorber

Pavel 81, 20% Radiator, 48.1KW, 1200 um beam, 2.4% field bias, 0mm x offset, 1mm mesh on bottom radii and 2.5 mm throughout, no slit, water cooling 50°C, h=9000 for static thermal



Max Temp 141 C




126 C



# CPS Magnet



**Magnet Received 2025**  
**TODO: Mapping (late 2026)**



# CPS Design Status


## Done:

- CPS Magnet design & procurement
  - QA check performed by JLab Magnet Test Group
- Reversing power supply procured, installed, tested (and in use)
- De-gauss procedure for Tagger Magnet developed and verified
- CPS Absorber & Shielding preliminary design
- CPS Shielding support structure preliminary design
- Water system P&ID (make use of existing electron dump infrastructure)

## To Do:

- Pressure and structural analysis documents
- Fabrication, assembly, and layout drawings
- Cooling water piping and instrumentation detail design
- Radiator insertion ladder design
- Beamline and downstream shielding design
- Magnet lead connections and buswork
- Control & monitoring system definition and design
- Decommissioning design
- Installation & De-installation procedures
- CPS Magnet Mapping

# KPT Design



KPT in Storage Position

Lead/Concrete Shield Wall (existing)

BEAM

Beam Profiler (stowed position)

Concrete Shield Walls

Permanent magnet (existing)

Beam pipe to hall

# KPT Design

Beryllium  
40 cm long, 7cm diameter

Tungsten  
14cm long  
14.2x14.2 cm section


Poly Shielding

Collimator and  
Active Collimator

Beryllium Casing (Copper)  
Water Cooled

Lead

Wide Aperture  
Active Collimator



# KPT Cooling


Beryllium Cooling

Beryllium

Tungsten

Copper Cooling Plates

Tungsten Cooling Tubes




Active Collimator Cooling

BEAM

Beryllium Shroud

# KPT Cooling (Beryllium)


204 W from Hovanes file, 100 micron air gap between Be and Cu sheet wrap



# KPT Cooling (Tungsten)

w/Cu cooling plates (bonded), 1/4" tube, 4 holes per plate,  $h=5000 \text{ w/m}^2$ , 5.57 kW absorbed, Indium layer (150um) between copper and tungsten

188.3 C Max



# KPT Status

## Done:

- Preliminary design of KPT with fixed length Tungsten plug (14 cm)
- Conceptual design of collimator stowage system


## To Do:

- Design closed-loop cooling water system
- Control and monitoring system definition and design
- Design beamline and shielding downstream of KPT
- Final fabrication, assembly, and layout drawings
- De-commissioning hardware design
- Installation, de-installation, and decommissioning procedures
- Pressure and structural analysis documentation

## Needed:

- Final requirements for KPT Tungsten absorber thickness (adjustable?)
- Downstream beamline requirements (sizes, wall thicknesses)
- Final shielding requirements

# KFM Status



**Status:**

- Awaiting arrival of detectors at JLab
- ESB available for inspection and testing of detectors after arrival
- Detector frames require modification to lower beamline to match Hall D

**Needed:**

- Set up detectors in ESB to design height modification and make changes
- Detector arrangement (location, spacing)
- Beamline requirements (size, wall thickness, shielding)
- Gas system requirements

# Overall Schedule & Budget

	FY28				FY29				FY30				FY31			
	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q
CPS Design	█															
CPS Procurements	█															
KPT Design		█														
KPT Procurements		█														
KFM Design			█													
KFM Procurements			█													
KPT Installation																
CPS Installation																
KFM Installation																
Engineer	1 FTE				1 FTE				0.5 FTE				0.5 FTE			
Designer	2 FTE				2 FTE				0.2 FTE				0.2 FTE			
Technician					4 FTE				4 FTE				4 FTE			
Work Coordinator					1 FTE				1 FTE				1 FTE			
Survey & Alignment									\$80k				\$32K			
Outside Designer Cost	\$200K				\$200K											
Material Costs	\$820K				\$622K				\$135K				\$10K			
<b>Material + Outside Labor</b>	<b>\$1020K</b>				<b>\$822K</b>				<b>\$215K</b>				<b>\$42K</b>			

**Schedule Assumptions:**

- Serial Installation: KPT -> CPS -> KFM -> (Hypernuclear\*)
- 1 Engineer, 1 Designer, 4 Technicians, Work Coordinator charge DOPS
- Funding available Starting October 2027 on the order of \$750k/year
- KFM, Beamline, and KPT decisions arrive in time

**Total Costs:**

- \$1.6M for parts & materials
- \$512K non-operations labor

\*Hypernuclear (not shown) adds ~\$40k material costs, ~4 months design, ~3 months installation

# QUESTIONS?

# BACKUP SLIDES