


Activity ID	2	Acti	EVA	Activity Name	Start	Finish	BL Project Finish	Total Float	Physical % Complete	Earned Value Cost	MONTHLY EV COST	BL Project Total Cost	Schedule Variance	Variance - BL1 Finish	FY2015												FY2016											
															F	F	F	F	F	F	F	F	F	F	F	F	F	F	F	F	F	F	F	F	F	F		
April 15 Progress 12 GeV CR14-021,15-01,02,03,04,06,05																																						
1.M MILESTONES																																						
1.01 LEVEL 1 MILESTONES																																						
1-8M M CD-4B (Approve Proj Compltn & Start of Operations) 03-Sep-15 29-Sep-17 29-Sep-17 0.0 \$0 \$0 \$0 \$0 0.0																																						
1.02H LEVEL 2 HALLS A, B & C MILESTONES																																						
2-27M M Hall C Q1 Magnet Delivered 14-Jan-15 23-Dec-14 100% \$0 \$0 \$0 \$0 0.0																																						
2-28M M Hall C HB Magnet Delivered 06-Mar-15 16-Mar-15 100% \$0 \$0 \$0 \$0 0.0																																						
2-29M M Hall C Dipole Delivered 28-Jan-16 02-Dec-15 48.8 0% \$0 \$0 \$0 \$0 -2.0																																						
2-30M M Hall C Q2 Magnet Delivered 16-Feb-16 23-Dec-15 56.4 0% \$0 \$0 \$0 \$0 -2.0																																						
2-31M M Hall C Q3 Magnet Delivered 14-Mar-16 10-Mar-16 54.6 0% \$0 \$0 \$0 \$0 0.0																																						
2-32M M Installation of Expermental Equipment into H-C is Completed 30-Aug-16 26-Jul-16 48.8 0% \$0 \$0 \$0 \$0 -1.0																																						
2-33M M Hall C Beam Commissioning Complete 05-Oct-16 30-Aug-16 48.8 0% \$0 \$0 \$0 \$0 -1.0																																						
2-34M M Hall B Torus Cold Mass Delivered 30-Apr-15 23-Apr-15 100% \$0 \$0 \$0 \$0 -0.6																																						
2-35M M Hall B Solenoid Cryostated Coil Delivered 12-Apr-16 25-Mar-16 38.4 0% \$0 \$0 \$0 \$0 0.0																																						
2-36M M Installation of Expermental Equipment into H-B is Completed 28-Oct-16 25-Oct-16 38.4 0% \$0 \$0 \$0 \$0 0.0																																						
2-37M M Hall B Beam Commissioning Complete 13-Dec-16 08-Dec-16 38.4 0% \$0 \$0 \$0 \$0 0.0																																						
1.02C LEVEL 2 CIVIL MILESTONES																																						
2-38M M Conventional Facilt's Comptd 09-Dec-15 22-Dec-15 89.4 0% \$0 \$0 \$0 \$0 1.8																																						
1.03P LEVEL 3 PHYSICS MILESTONES																																						
3P-18M M Start E-B Commssng of H-C Detctr's, Electmc's, & BL Devices 29-Sep-16 48.8 0% \$0 \$0 \$0 \$0 -1.0																																						
3P-20M M Start E-B Commssng of H-B Detctr's, Electmc's, & BL Devices 30-Nov-16 38.4 0% \$0 \$0 \$0 \$0 0.0																																						
3P-21M M E-B Commssng of H-B Detctr's, Electmc's, & BL Devices Comptd 13-Dec-16 08-Dec-16 39.4 0% \$0 \$0 \$0 \$0 0.0																																						
3P-22M M E-B Commssng of H-C Detctr's, Electmc's, & BL Devices Comptd 05-Oct-16 30-Aug-16 48.8 0% \$0 \$0 \$0 \$0 -1.0																																						
3P-26M M Torus Assembled and Tested 09-May-16 62.8 0% \$0 \$0 \$0 \$0 0.0																																						
1.09FA LEVEL 9 FUNDING AVAILABLE MILESTONES																																						
9-160M M FY16 Funds Available 01-Oct-15 01-Oct-15 0.0 0% \$0 \$0 \$0 \$0 0.0																																						
1.4 CONSTRUCTION UPGRADE HALLS A, B, & C																																						
1.4.2 CONSTRUCTION HALL B																																						
1.4.2.2 DETECTORS																																						
1.4.2.2.1 TRACKING																																						
1.4.2.2.1.1 SILICON DETECTOR																																						
242211280 Z Wait (Wait Period from Funding Milestone) 01-Oct-14 23-Dec-14 23-Dec-14 100% \$0 \$0 \$0 \$0 0.0																																						
242211282 Z Wait (Wait Period from Funding Milestone) 01-Oct-14 09-Feb-15 09-Feb-15 100% \$0 \$0 \$0 \$0 0.0																																						
242211290 U HBI - Electronics HFCB R1-R4 - Proc 05-Jan-15 27-Jan-15 31-Mar-15 100% \$56,350 \$0 \$56,350 \$0 0.0																																						
242211290A H HBI - Electronics HFCB R1-R4 - De-Obligation of Extra Boards 05-Jan-15 27-Jan-15 16-Feb-15 100% (\$33,348) \$0 (\$33,348) \$0 0.0																																						
242211295 U HBI - Electronics: HFCB Component Population - Proc 05-Jan-15 27-Jan-15 30-Apr-15 100% \$8,120 \$0 \$8,120 \$0 0.0																																						
242211295A U HBI - Electronics: HFCB Component Population - De-Obligation of Extra Board 05-Jan-15 27-Jan-15 16-Feb-15 100% (\$5,290) \$0 (\$5,290) \$0 0.0																																						
242211300 D FNAL Construction and test (Jlab/FNAL) of R4 production modules 05-Jan-15 27-Jan-15 31-Mar-15 100% \$50,858 \$0 \$50,858 \$0 0.0																																						
242211300A H FNAL Construction and test (Jlab/FNAL) De-Obligation of Extra Module Fabrica 05-Jan-15 27-Jan-15 16-Feb-15 100% (\$50,858) \$0 (\$50,858) \$0 0.0																																						
242211305 E FNAL Monthly Rental / House at FNAL 05-Jan-15 31-Mar-15 31-Mar-15 100% \$7,319 \$0 \$7,319 \$0 0.0																																						
242211337 U HBI - Module R1-R4 : quality assurance, test, and burn-in at FNAL - Labor 05-Jan-15 27-Jan-15 31-Mar-15 100% \$5,860 \$0 \$5,860 \$0 0.0																																						
242211339 U HBI - Module Reception tests at JLAB 05-Jan-15 16-Feb-15 15-Apr-15 100% \$12,413 \$0 \$12,413 \$0 0.0																																						
242211339M M End of SVT R1-R4 Module Production 12-Jan-15 30-Apr-15 100% \$0 \$0 \$0 \$0 0.0																																						



◆ Primary Baseline Milestone
— Project Baseline Bar
— Primary Baseline
— Actual Work
— Remaining Work
— Critical Remaining ...

Activity ID	2 SI R	Acti with Ster	EVA Rep Con	Activity Name	Start	Finish	BL Project Finish	Total Float	Physical % Complete	Earned Value Cost	MONTHLY EV COST	BL Project Total Cost	Schedule Variance	Variance - BL1 Finish	FY2015	FY2016	7
242242740			H	Sector 5 - Fiducialization	18-Nov-15	19-Nov-15	06-Aug-15	70.8	0%	\$0	\$0	\$3,021	\$0	-4.4			
242242745			H	Sector 5 - Window Seaming	13-Apr-15	17-Nov-15	04-Aug-15	71.2	50%	\$1,465	\$1,465	\$2,930	\$1,465	-4.4			
242242750			H	Sector 5 - Window Installation	20-Nov-15	25-Nov-15	12-Aug-15	70.8	0%	\$0	\$0	\$2,930	\$0	-4.4			
242242755			H	Sector 5 - Window Gas Leaks Checks	30-Nov-15	04-Dec-15	19-Aug-15	76.2	0%	\$0	\$0	\$1,953	\$0	-4.4			
242242760			U	Sector 5 - Consumables	02-Feb-15	23-Feb-15	19-Aug-15		100%	\$350	\$0	\$350	\$350	0.0			
242242765			M	Sector 5 Complete		04-Dec-15	19-Aug-15	76.2	0%	\$0	\$0	\$0	\$0	-4.4			
242242770		ST	S	Sector 6 - Prep Box	16-Feb-15	17-Sep-15	17-Jul-15	80.6	6.1%	\$477	\$0	\$7,813	\$477	-4.4			
242242775		ST	S	Sector 6 - Hardware Installation	30-Nov-15	21-Dec-15	03-Sep-15	70.8	0%	\$0	\$0	\$8,203	\$0	-4.4			
242242780			H	Sector 6 - Mirror Alignment	22-Dec-15	06-Jan-16	11-Sep-15	70.8	0%	\$0	\$0	\$2,908	\$0	-4.4			
242242785			H	Sector 6 - Fiducialization	07-Jan-16	08-Jan-16	15-Sep-15	70.8	0%	\$0	\$0	\$3,021	\$0	-4.4			
242242790			H	Sector 6 - Window Seaming	22-Dec-15	06-Jan-16	11-Sep-15	71.2	0%	\$0	\$0	\$2,930	\$0	-4.4			
242242795			H	Sector 6 - Window Installation	11-Jan-16	14-Jan-16	21-Sep-15	70.8	0%	\$0	\$0	\$2,930	\$0	-4.4			
242242800			H	Sector 6 - Window Gas Leaks Checks	15-Jan-16	22-Jan-16	28-Sep-15	70.8	0%	\$0	\$0	\$1,953	\$0	-4.4			
242242805			U	Sector 6 - Consumables	13-Aug-15	24-Nov-15	24-Sep-15	77.4	0%	\$0	\$0	\$350	\$0	-4.4			
242242810			M	Sector 6 Complete		22-Jan-16	28-Sep-15	70.8	0%	\$0	\$0	\$0	\$0	-4.4			
242242900M			M	LTCC Complete		22-Jan-16	28-Sep-15	70.8	0%	\$0	\$0	\$0	\$0	-4.4			
1.4.2.3 COMPUTING					01-Aug-15	29-Feb-16	29-Feb-16	72.8		\$224,510	\$0	\$569,921	\$9,075	0.0			
1.4.2.3.1 TRIGGER SYSTEM (Scintillators)					01-Aug-15	24-Sep-15	18-Aug-15	68.4		\$17,987	\$0	\$136,822	(\$12,420)	-4.4			
24231002			U	Wait (Wait Period from Funding Milestone)	01-Oct-14	06-Mar-15	05-Feb-15		100%	\$0	\$0	\$0	\$0	0.0			
24231005			H	CTP procurement Prep	01-Aug-15	31-Jul-15	28-Oct-14	69.0	50%	\$3,101	\$0	\$6,202	(\$3,101)	-4.4			
24231006		ST	S	CTP Development including basic trigger firmware	07-Mar-15	24-Sep-15	31-Jul-15	68.2	30%	\$14,886	\$0	\$49,619	(\$9,319)	-4.4			
24231011			U	Wait (Wait Period from Funding Milestone)	01-Oct-14	30-Jun-15	30-Jun-15	73.4	0%	\$0	\$0	\$0	\$0	0.0			
24231012			U	CTP procurement (2 Additional boards)	03-Aug-15	18-Sep-15	18-Aug-15	69.0	0%	\$0	\$0	\$81,000	\$0	-4.4			
1.4.2.3.2 DAQ					22-Sep-15	23-Feb-16	09-Apr-15			\$184,801	\$0	\$184,801	\$0	0.0			
24232022			U	Procure GE VME controllers (53)	22-Sep-15	23-Feb-16	09-Apr-15		100%	\$183,009	\$0	\$183,009	\$0	0.0			
24232030			U	Wait (Wait Period from Funding Milestone)	01-Oct-14	23-Dec-14	23-Dec-14		100%	\$0	\$0	\$0	\$0	0.0			
24232035			U	Breakout Cables	05-Jan-15	23-Feb-15	27-Feb-15		100%	\$1,792	\$0	\$1,792	\$0	0.0			
1.4.2.3.3 ONLINE COMPUTING					01-Oct-14	29-Feb-16	29-Feb-16	72.8		\$21,722	\$0	\$248,298	\$21,495	0.0			
24233000			U	Wait (Wait Period from Funding Milestone)	01-Oct-14	06-Jul-15	06-Jul-15	88.8	0%	\$0	\$0	\$0	\$0	0.0			
24233002			U	Wait (Wait Period from Funding Milestone)	01-Oct-14	31-Aug-15	31-Aug-15	72.6	0%	\$0	\$0	\$0	\$0	0.0			
24233005			U	Wait (Wait Period from Funding Milestone)	01-Oct-14	23-Dec-14	23-Dec-14		100%	\$0	\$0	\$0	\$0	0.0			
24233010			D	Ethernet wiring inside Hall B (10Gbit)	01-Sep-15	22-Dec-15	22-Dec-15	80.8	0%	\$0	\$0	\$44,722	\$0	0.0			
24233030			U	Procure 4-port 10Gbit Blades for BigIron	01-Sep-15	22-Dec-15	22-Dec-15	76.8	0%	\$0	\$0	\$53,241	\$0	0.0			
24233040			D	Procure Ethernet fibers/Cu wires	01-Sep-15	22-Dec-15	22-Dec-15	72.6	0%	\$0	\$0	\$22,361	\$0	0.0			
24233045			H	Install Ethernet fibers/Cu wires	23-Dec-15	29-Feb-16	29-Feb-16	72.6	0%	\$0	\$0	\$6,206	\$0	0.0			
24233055			H	Install Terminal servers (Etherlite32) (10)	01-May-15	27-Aug-15	25-Jun-15	96.8	0%	\$0	\$0	\$3,103	(\$227)	-4.4			
24233065		ST	S	Install daq/online computers	05-Jan-15	19-Jan-15	23-Jul-15		100%	\$21,722	\$0	\$21,722	\$21,722	0.0			
24233068			D	Trigger system fibers wiring	07-Jul-15	23-Oct-15	23-Oct-15	88.8	0%	\$0	\$0	\$33,692	\$0	0.0			
24233069			U	Procure CISCO 2960S switches (24 Cu ports) (15)	01-Sep-15	22-Dec-15	22-Dec-15	72.6	0%	\$0	\$0	\$63,250	\$0	0.0			
24233070M			M	Online computing infrastructure complete		29-Feb-16	29-Feb-16	72.6	0%	\$0	\$0	\$0	\$0	0.0			
1.4.2.4 ELECTRONICS					07-Apr-14	05-Jan-16	05-Jan-16	80.4		\$29,858	\$0	\$199,502	(\$20,460)	0.0			
1.4.2.4.2 TDC AND DISCRIMINATORS					01-Oct-14	02-Oct-15	11-Jun-15	92.0		\$0	\$0	\$14,859	(\$14,859)	-4.4			
24242003			Z	Wait (Wait Period From Funding Milestone)	01-Oct-14	04-Jun-15	04-Jun-15	107.6	0%	\$0	\$0	\$0	\$0	0.0			
24242040a		ST	S	JLab Discriminator (12) and Flash FADC (12) test/install (SF)	01-May-15	02-Oct-15	30-Sep-14	91.8	0%	\$0	\$0	\$3,715	(\$3,715)	-4.4			

◆ Primary Baseline Milestone ▬ Primary Baseline ▬ Remaining Work
▬ Project Baseline Bar ▬ Actual Work ▬ Critical Remaining ...

Activity ID	2 SI R	Acti with Str	EV Rep Coc	Activity Name	Start	Finish	BL Project Finish	Total Float	Physical % Complete	Earned Value Cost	MONTHLY EV COST	BL Project Total Cost	Schedule Variance	Variance - BL1 Finish	FY2015	FY2016	7
24267115			D	SVT - Procure SVT mounts and cart	13-Apr-15	21-Aug-15	21-Aug-15	94.6	0%	\$0	\$0	\$34,194	\$0	0.0			
24267120		ST	S	Modify LTCC gas piping (Gas System Use)	06-May-15	03-Jun-15	03-Jun-15	108.8	0%	\$0	\$0	\$18,072	\$0	0.0			
24267125		ST	S	Install new gas lines from gas shed to the hall (Gas System Use)	06-May-15	03-Jun-15	03-Jun-15	108.8	0%	\$0	\$0	\$6,836	\$0	0.0			
24267130		ST	S	Wait (Wait Period from Funding Milestone)	01-Oct-14	04-May-15	03-Mar-15	96.0	0%	\$0	\$0	\$0	\$0	-4.4			
24267135		ST	S	HTCC - Produce Manufacturing Drawings for transport cart	09-Mar-15	22-Jun-15	20-May-15	96.0	30%	\$5,576	\$5,576	\$18,586	(\$8,364)	-4.2			
24267140			D	HTCC - procure transport cart	23-Jun-15	19-Aug-15	21-Jul-15	96.0	0%	\$0	\$0	\$37,798	\$0	-4.2			
24267145			Z	Wait (Wait Period from Funding Milestone)	01-Oct-14	12-Jan-15	03-Jun-15		100%	\$0	\$0	\$0	\$0	0.0			
24267150		ST	S	DC - design maintenance platforms	12-Jan-15	26-Aug-15	26-Aug-15	78.8	30%	\$4,966	\$0	\$16,555	\$4,966	0.0			
24267155			D	DC - procure maintenance platforms	27-Aug-15	13-Nov-15	13-Nov-15	78.8	0%	\$0	\$0	\$20,469	\$0	0.0			
24267160			Z	Wait (Wait Period from Funding Milestone)	01-Oct-14	07-May-15	07-Apr-15	92.2	0%	\$0	\$0	\$0	\$0	-4.4			
24267165		ST	S	Produce Manufacturing Drawings for and install HTCC gas system	08-May-15	16-Sep-15	14-Aug-15	92.2	0%	\$0	\$0	\$18,072	(\$3,414)	-4.4			
24267170			Z	Wait (Wait Period from Funding Milestone)	01-Oct-14	06-Jul-15	06-Jul-15	88.2	0%	\$0	\$0	\$0	\$0	0.0			
24267175			H	Design LTCC nose mount	07-Jul-15	17-Jul-15	17-Jul-15	88.2	0%	\$0	\$0	\$7,317	\$0	0.0			
24267180			D	Procure LTCC nose mounts	20-Jul-15	18-Sep-15	18-Sep-15	88.2	0%	\$0	\$0	\$4,015	\$0	0.0			
24267185			Z	Wait (Wait Period from Funding Milestone)	01-Oct-14	17-Jul-15	17-Jul-15	85.4	0%	\$0	\$0	\$0	\$0	0.0			
24267190			H	Design LTCC installation tooling adapters	20-Jul-15	07-Aug-15	07-Aug-15	85.4	0%	\$0	\$0	\$9,435	\$0	0.0			
24267195			H	Procure LTCC installation tooling adapters	10-Aug-15	08-Oct-15	08-Oct-15	85.4	0%	\$0	\$0	\$1,832	\$0	0.0			
24267210			H	Modify Space Frame Level 3 deck For Torus Cryo	01-Oct-15	28-Oct-15	28-Oct-15	58.2	0%	\$0	\$0	\$7,813	\$0	0.0			
24267215		ST	S	Transport and Install LTCC	03-Feb-16	16-Feb-16	13-Jan-16	70.8	0%	\$0	\$0	\$15,626	\$0	-4.4			
24267230			H	Transport and Install TOF Panel 2 and align relative to panel 1a	22-Feb-16	29-Feb-16	27-Jan-16	70.8	0%	\$0	\$0	\$9,375	\$0	-4.4			
24267245M			M	Start Beamline Modifications	16-May-16			61.2	0%	\$0	\$0	\$0	\$0	0.0			
24267255			S	Install mounting adapters for drift chambers	07-Jun-16	20-Jun-16	21-Jun-16	49.8	0%	\$0	\$0	\$25,243	\$0	0.0			
24267265M			M	Start Installation of Drift Chambers	21-Jun-16			49.8	0%	\$0	\$0	\$0	\$0	0.0			
24267270		ST	S	Install Region 2 Drift Chamber	21-Jun-16	05-Jul-16	06-Jul-16	49.8	0%	\$0	\$0	\$26,564	\$0	0.0			
24267280		ST	S	Install Region 1 Drift Chamber	06-Jul-16	19-Jul-16	20-Jul-16	49.8	0%	\$0	\$0	\$26,564	\$0	0.0			
24267290		ST	S	Install Region 3 Drift Chamber	15-Jul-16	28-Jul-16	29-Jul-16	49.8	0%	\$0	\$0	\$26,564	\$0	0.0			
24267300			H	Connect / Cable Drift Chambers	27-Jul-16	09-Aug-16	10-Aug-16	49.8	0%	\$0	\$0	\$10,086	\$0	0.0			
24267355			H	Rig and Transport HTCC to Hall	15-Jul-16	18-Jul-16	19-Jul-16	51.0	0%	\$0	\$0	\$1,953	\$0	0.0			
24267360			H	Install HTCC cart	19-Jul-16	22-Jul-16	25-Jul-16	51.0	0%	\$0	\$0	\$977	\$0	0.0			
24267365			H	Install HTCC	25-Jul-16	26-Jul-16	27-Jul-16	51.0	0%	\$0	\$0	\$5,860	\$0	0.0			
24267370			H	HTCC verify mirror alignment and align detector to beam	27-Jul-16	29-Jul-16	01-Aug-16	51.0	0%	\$0	\$0	\$6,068	\$0	0.0			
24267375			H	Cable HTCC	01-Aug-16	01-Aug-16	02-Aug-16	51.0	0%	\$0	\$0	\$2,400	\$0	0.0			
24267380			Z	Install CND	11-Oct-16	12-Oct-16	07-Oct-16	38.4	0%	\$0	\$0	\$0	\$0	0.0			
24267385		ST	S	Mount, assemble and cable CTOF system	13-Oct-16	26-Oct-16	21-Oct-16	38.4	0%	\$0	\$0	\$46,833	\$0	0.0			
24267390			H	Align CTOF	27-Oct-16	28-Oct-16	25-Oct-16	38.4	0%	\$0	\$0	\$2,344	\$0	0.0			
24267395M			M	Central Detector Ready		28-Oct-16	25-Oct-16	38.4	0%	\$0	\$0	\$0	\$0	0.0			
1.4.2.7 HALL B MAGNETS					01-May-1	04-Nov-16	01-Nov-16	44.6		\$2,896,914	\$1,092,818	\$8,506,720	(\$252,145)	0.0			
1.4.2.7.1 TOROIDAL MAGNET NEW VENDOR					01-Oct-14	28-Jul-15	29-Jun-15	101.4		\$969,680	\$258,270	\$1,301,910	\$5,122	-1.8			
24271775			D	Wait (Wait Period from Funding Milestone)	01-Oct-14	23-Dec-14	23-Dec-14		100%	\$0	\$0	\$0	\$0	0.0			
24271780			D	FNAL: M&S	05-Jan-15	19-Jan-15	29-Jan-15		100%	\$6,416	\$0	\$6,416	\$0	0.0			
24271785			D	FNAL: Solder Copper Shields for CCM#3 (FNAL CCM #5)	05-Jan-15	07-Jan-15	07-Jan-15		100%	\$18,355	\$0	\$18,355	\$0	0.0			
24271790			D	FNAL: Pot coil in case and ship for CCM#3 (FNAL CCM #5)	07-Jan-15	23-Jan-15	26-Jan-15		100%	\$14,418	\$0	\$14,418	\$0	0.0			
24271795			D	FNAL: Wind, Test and Compress for CCM#4 (FNAL CCM #6)	05-Jan-15	16-Jan-15	07-Jan-15		100%	\$34,152	\$0	\$34,152	\$0	0.0			
24271800			D	FNAL: Impregnate, cure and clean-up for CCM#4 (FNAL CCM #6)	05-Jan-15	09-Feb-15	28-Jan-15		100%	\$28,094	\$0	\$28,094	\$0	0.0			

◆ Primary Baseline Milestone — Primary Baseline █ Remaining Work
— Project Baseline Bar █ Actual Work █ Critical Remaining ...

Activity ID	2 SI R	Acti with R	EVA Rep Coc	Activity Name	Start	Finish	BL Project Finish	Total Float	Physical % Complete	Earned Value Cost	MONTHLY EV COST	BL Project Total Cost	Schedule Variance	Variance - BL1 Finish	FY2015	FY2016	7
24272530			D	Vend Fab Solenoid - Line Item #22 - Inner Coils Wound & Potted	06-Apr-15	24-Jun-15	27-May-15	38.4	0%	\$0	\$0	\$99,543	\$0	0.0			
24272535			D	Vend Fab Solenoid - Line Item #23 - Winding and Potting Tooling - Shield Coil	05-Jan-15	27-Jul-15	04-May-15	43.6	0%	\$0	\$0	\$29,863	(\$15,810)	0.0			
24272540			D	Vend Fab Solenoid - Line Item #24 - Intermediate Coils Wound & Potted	25-Jun-15	01-Sep-15	16-Jul-15	38.4	0%	\$0	\$0	\$179,177	\$0	0.0			
24272545			D	Vend Fab Solenoid - Line Item #25 - Shield Coil Wound & Potted	02-Sep-15	22-Sep-15	18-Aug-15	38.4	0%	\$0	\$0	\$179,177	\$0	0.0			
24272550			D	Vend Fab Solenoid - Line Item #26 - Cold Mass Assembly Complete	23-Sep-15	07-Dec-15	17-Nov-15	38.4	0%	\$0	\$0	\$136,651	\$0	0.0			
24272555			D	Vend Fab Solenoid - Line Item #27 - Correction Coils Wound & Potted	11-Oct-16	19-Oct-16	14-Oct-16	46.8	0%	\$0	\$0	\$0	\$0	0.0			
24272560			D	Vend Fab Solenoid - Line Item #28 - Solenoid Magnet Final Assembly Complete	08-Dec-15	16-Mar-16	16-Feb-16	38.4	0%	\$0	\$0	\$133,211	\$0	0.0			
24272565			D	Vend Fab Solenoid - Line Item #29 - Solenoid Magnet Acceptance Testing Com	17-Mar-16	05-Apr-16	07-Mar-16	38.4	0%	\$0	\$0	\$183,158	\$0	0.0			
24272570			D	Vend Fab Solenoid - Line Item #30 - Solenoid Magnet Received on-site at Jeffe	06-Apr-16	12-Apr-16	25-Mar-16	38.4	0%	\$0	\$0	\$0	\$0	0.0			
24272575			D	Vend Fab Solenoid - Line Item #31 - Final Acceptance Complete at Jefferson La	12-May-16	10-Oct-16	05-Oct-16	44.4	0%	\$0	\$0	\$99,543	\$0	0.0			
24272580			D	Vend Fab Solenoid - Line Item #32 - Final Documentation Package Acceptance	11-Oct-16	04-Nov-16	01-Nov-16	44.4	0%	\$0	\$0	\$9,955	\$0	0.0			
24272585			D	WAIT (Wait Period from Funding Milestone)	01-Oct-14	07-Apr-15	06-Mar-15		100%	\$0	\$0	\$0	\$0	0.0			
24272590			D	Solenoid Outside Consulting	05-Jan-15	25-Mar-16	25-Mar-16	68.8	10%	\$9,795	\$0	\$97,950	\$9,795	0.0			
24272595			H	Solenoid Outside Consulting (De-Obligation)	09-Feb-15	23-Feb-15	13-Mar-15		100%	(\$52,950)	\$0	(\$52,950)	\$0	0.0			
1.4.2.7.3 MAGNET INFRASTRUCTURE					01-Oct-14	08-May-15	11-Mar-15	112.4		\$186,491	\$70,272	\$230,684	(\$44,193)	0.0			
24273110			D	Wait (Wait Period from Funding Milestone)	01-Oct-14	14-Jan-15	14-Jan-15		100%	\$0	\$0	\$0	\$0	0.0			
24273120			D	Vend Fab Solder of Sol Conductor Peg Point #8-Delivery of 4th set of Sol Cond	05-Jan-15	29-Apr-15	27-Feb-15		100%	\$49,007	\$49,007	\$49,007	\$0	-0.2			
24273125			D	Vend Fab Post Cleaning/Buffing of Conductor Peg Point #14	05-Jan-15	29-Apr-15	27-Feb-15		100%	\$21,264	\$21,264	\$21,264	\$0	-0.2			
24273150			D	Vend Fab Solder of Torus Conductor - Delivery of Torus Coil T9 - Peg Point #19	05-Jan-15	26-Jan-15	27-Feb-15		100%	\$21,793	\$0	\$21,793	\$0	0.0			
24273160			D	Solder Torus Conductor Reel T11	05-Jan-15	19-Jan-15	30-Jan-15		100%	\$36,500	\$0	\$36,500	\$0	0.0			
24273165			D	Buff & Clean Torus Conductor Reel T11	05-Jan-15	27-Feb-15	27-Feb-15		100%	\$11,500	\$0	\$11,500	\$0	0.0			
24273170			D	Wait (Wait Period from Funding Milestone)	01-Oct-14	23-Dec-14	23-Dec-14		100%	\$0	\$0	\$0	\$0	0.0			
24273175			E	Oversight - Conductor soldering and cleaning	05-Jan-15	27-Feb-15	27-Feb-15		100%	\$23,306	\$0	\$23,306	\$0	0.0			
24273180			E	Oversight - Purchased Labor Open Obligation at time of FY15 ETC	11-Jan-15	11-Mar-15	11-Mar-15		100%	\$832	\$0	\$832	\$0	0.0			
24273185			E	Oversight - 40ft Container Rental Open Obligation at time of FY15 ETC	11-Jan-15	11-Mar-15	11-Mar-15		100%	\$551	\$0	\$551	\$0	0.0			
24273190			D	Additional Copper Extrusion Open Obligation at time of FY15 ETC	11-Jan-15	19-Jan-15	11-Mar-15		100%	\$8,237	\$0	\$8,237	\$0	0.0			
24273195			D	Durham University Cable Testing Open Obligation at time of FY15 ETC	05-Jan-15	08-May-15	11-Mar-15	112.0	25%	\$13,500	\$0	\$54,000	(\$40,500)	0.0			
24273200			D	Touchtone Research Lab Mechanical Tests Open Obligation at time of FY15 ET	05-Jan-15	08-May-15	11-Mar-15	112.0	0%	\$0	\$0	\$3,693	(\$3,693)	0.0			
1.4.2.7.4 TORUS CRYO STAT FACTORY					01-Oct-14	09-Sep-15	08-Sep-15	97.4		\$508,780	\$165,651	\$838,783	\$21,113	-0.2			
1.4.2.7.4.2 PROTOTYPE					01-Oct-14	29-May-15	29-May-15	109.6		\$15,658	\$4,151	\$19,432	\$15,658	0.0			
242742085			E	Wait (Wait Period from Funding Milestone)	01-Oct-14	23-Dec-14	05-Jan-15		100%	\$0	\$0	\$0	\$0	0.0			
242742095			E	Welding Table Obligation at time of FY15 ETC	05-Jan-15	29-May-15	29-May-15	109.2	30.58%	\$15,658	\$4,151	\$19,432	\$15,658	0.0			
1.4.2.7.4.3 PRODUCTION					01-Oct-14	09-Sep-15	08-Sep-15	97.4		\$493,122	\$161,500	\$819,351	\$5,455	-0.2			
242743130		ST	S	Wait (Wait Period from Funding Milestone)	01-Oct-14	05-Jan-15	23-Dec-14		100%	\$0	\$0	\$0	\$0	0.0			
242743140		ST	S	Cryostat Factory - Assemble Coil Cryostat #1 with cold mass (MLI and LN2 shi	05-Jan-15	12-Jan-15	12-Jan-15		100%	\$14,788	\$0	\$14,788	\$0	0.0			
242743145		ST	S	Cryostat Factory - Assemble Coil Cryostat #1 with cold mass (Vac jacket welk	08-Jan-15	16-Feb-15	29-Jan-15		100%	\$51,096	\$0	\$51,096	\$0	0.0			
242743155		ST	S	Cryostat Factory - Assemble Coil Cryostat #2 with cold mass (MLI and LN2 shie	10-Jan-15	19-Feb-15	05-Feb-15		100%	\$70,567	\$0	\$70,567	\$0	0.0			
242743160		ST	S	Cryostat Factory - Assemble Coil Cryostat #2 with cold mass (Vac jacket weld t	20-Feb-15	15-Mar-15	20-Feb-15		100%	\$19,139	\$0	\$19,139	\$0	0.0			
242743165M			M	Cryostat Factory - Receive production coil case #3	27-Jan-15				100%	\$0	\$0	\$0	\$0	0.0			
242743170		ST	S	Cryostat Factory - Assemble Coil Cryostat #3 with cold mass (Receive, QA and	27-Jan-15	30-Jan-15	02-Feb-15		100%	\$27,489	\$0	\$27,489	\$0	0.0			
242743175		ST	S	Cryostat Factory - Assemble Coil Cryostat #3 with cold mass (MLI and LN2 shie	23-Feb-15	15-Mar-15	17-Mar-15		100%	\$63,507	\$0	\$63,507	\$0	0.0			
242743180		ST	S	Cryostat Factory - Assemble Coil Cryostat #3 with cold mass (Vac jacket weld t	09-Mar-15	09-Apr-15	03-Apr-15		100%	\$19,139	\$10,756	\$19,139	\$0	-0.4			
242743185M			M	Cryostat Factory - Receive production coil case #4	11-Mar-15				100%	\$0	\$0	\$0	\$0	0.0			
242743190		ST	S	Cryostat Factory - Assemble Coil Cryostat #4 with cold mass (Receive, QA and	09-Mar-15	23-Mar-15	06-Mar-15		100%	\$27,489	\$0	\$27,489	\$0	0.0			

◆ Primary Baseline Milestone ▬ Primary Baseline ▬ Remaining Work
▬ Project Baseline Bar ▬ Actual Work ▬ Critical Remaining ...

Activity ID	2 SI R	Acti with R	EVA Rep Coc	Activity Name	Start	Finish	BL Project Finish	Total Float	Physical % Complete	Earned Value Cost	MONTHLY EV COST	BL Project Total Cost	Schedule Variance	Variance - BL1 Finish	FY2015	FY2016	7
242751460			D	Hex Beam Conflat Procurement	05-Jan-15	26-Jan-15	30-Jan-15		100%	\$4,501	\$0	\$4,501	\$0	0.0			
242751462			H	Thermal Strapping Manufacturing Drawings	05-Jan-15	26-Jan-15	17-Feb-15		100%	\$3,285	\$0	\$3,285	\$0	0.0			
242751463			H	Thermal Strapping Procurement Prep	19-Jan-15	19-Feb-15	27-Feb-15		100%	\$616	\$0	\$616	\$0	0.0			
242751465			D	Thermal Strapping Procurement	20-Feb-15	27-Feb-15	09-Mar-15		100%	\$1,000	\$0	\$1,000	\$0	0.0			
242751470			Z	Wait (Wait Period from Funding Milestone)	01-Oct-14	23-Mar-15	20-Mar-15		100%	\$0	\$0	\$0	\$0	0.0			
242751475			H	Jumper Vacuum Jackets Manufacturing Drawings	26-Jan-15	16-Mar-15	03-Apr-15		100%	\$7,586	\$0	\$7,586	\$0	0.0			
242751477			H	Jumper Vacuum Jacket Procurement Prep	16-Mar-15	23-Mar-15	17-Apr-15		100%	\$616	\$0	\$616	\$0	0.0			
242751480			D	Jumper Vacuum Jacket Procurement	27-Mar-15	07-May-15	05-Jun-15	76.4	0%	\$0	\$0	\$5,000	\$0	-0.8			
242751485			H	US Cold Beam Cooling Manufacturing Drawings	05-Jan-15	17-Feb-15	17-Feb-15		100%	\$5,163	\$0	\$5,163	\$0	0.0			
242751487			H	US Cold Beam Cooling Parts Procurement Prep	18-Feb-15	16-Mar-15	19-Feb-15		100%	\$616	\$0	\$616	\$0	0.0			
242751490			D	US Cold Beam Cooling Parts Procurement	13-Mar-15	12-Apr-15	09-Mar-15		100%	\$5,154	\$3,092	\$5,154	\$0	0.0			
242751500			D	Coil Cryostat Lifting Plate Procurement	05-Jan-15	19-Jan-15	30-Jan-15		100%	\$2,000	\$0	\$2,000	\$0	0.0			
242751505			D	Re-Cooler MLI Procurement	16-Jan-15	24-Feb-15	06-Mar-15		100%	\$3,154	\$0	\$3,154	\$0	0.0			
242751510			D	US hex gate valve and PPRV	09-Mar-15	29-May-15	01-Apr-15	50.8	50%	\$6,050	\$0	\$12,101	(\$6,050)	-4.0			
1.4.2.7.6 TORUS CRYOGENICS					01-Oct-14	16-Feb-16	16-Feb-16	74.6		\$416,494	\$208,677	\$1,296,873	\$42,639	0.0			
1.4.2.7.6.1 CRYO DISTRIBUTION CAN					01-Oct-14	16-Feb-16	16-Feb-16	54.6		\$161,831	\$145,018	\$586,775	(\$1)	0.0			
242761035			D	Wait (Wait Period from Funding Milestone)	01-Oct-14	23-Dec-14	23-Dec-14		100%	\$0	\$0	\$0	\$0	0.0			
242761060			H	Receive Updated Bids from Subcontractors	05-Jan-15	19-Jan-15	23-Jan-15		100%	\$3,082	\$0	\$3,082	\$0	0.0			
242761065			H	Review Bids	20-Jan-15	30-Jan-15	06-Feb-15		100%	\$10,035	\$0	\$10,035	\$0	0.0			
242761070			Z	Contract Award	04-Feb-15	06-Feb-15	11-Feb-15		100%	\$0	\$0	\$0	\$0	0.0			
242761075			E	Vendor Oversight of Hall B Cryo Distribution Can	12-Feb-15	26-Oct-15	26-Oct-15	60.6	31.28%	\$6,087	\$2,391	\$19,459	(\$1)	0.0			
242761081			D	Vend Fab - Hall B Cryo Distribution Can - Peg Point #1 Receipt of Raw Materials	27-Feb-15	27-Apr-15	24-Apr-15		100%	\$142,627	\$142,627	\$142,627	\$0	-0.2			
242761082			D	Vend Fab - Hall B Cryo Distribution Can - Peg Point #2 Code Stamp HXs and N	01-May-15	16-Jul-15	10-Jul-15	57.2	0%	\$0	\$0	\$93,900	\$0	-0.8			
242761083			D	Vend Fab - Hall B Cryo Distribution Can - Peg Point #3 Solenoid Pod Vessel Cc	17-Jul-15	27-Aug-15	21-Aug-15	57.2	0%	\$0	\$0	\$62,300	\$0	-0.8			
242761084			D	Vend Fab - Hall B Cryo Distribution Can - Peg Point #4 Torus Pod Complete	28-Aug-15	15-Oct-15	09-Oct-15	57.2	0%	\$0	\$0	\$67,300	\$0	-0.8			
242761089			D	Vend Fab - Hall B Cryo Distribution Can - Peg Point #5 Delivery	16-Oct-15	18-Nov-15	12-Nov-15	57.2	0%	\$0	\$0	\$39,453	\$0	-0.8			
242761090			D	Wait (Wait Period from Funding Milestone)	01-Oct-14	03-Aug-15	03-Aug-15	54.4	100%	\$0	\$0	\$0	\$0	0.0			
242761095			H	Design Distribution Can Supports	04-Aug-15	24-Aug-15	24-Aug-15	54.4	0%	\$0	\$0	\$3,659	\$0	0.0			
242761100			D	Procure Distribution Can Supports	25-Aug-15	06-Oct-15	06-Oct-15	61.4	0%	\$0	\$0	\$0	\$0	0.0			
242761145			H	Hall Supply Connections Design	25-Aug-15	31-Aug-15	31-Aug-15	54.4	0%	\$0	\$0	\$6,258	\$0	0.0			
242761150			D	Hall Supply Connections Procure Components	01-Sep-15	13-Oct-15	13-Oct-15	54.4	0%	\$0	\$0	\$40,900	\$0	0.0			
242761155			D	Hall Return Connections Design	01-Sep-15	08-Sep-15	08-Sep-15	59.4	0%	\$0	\$0	\$5,007	\$0	0.0			
242761160			D	Hall Return Connections Procure Components	09-Sep-15	20-Oct-15	20-Oct-15	59.4	0%	\$0	\$0	\$14,000	\$0	0.0			
242761165			D	Labor to support the Supply and Return Procurements	25-Aug-15	20-Oct-15	20-Oct-15	59.4	0%	\$0	\$0	\$10,796	\$0	0.0			
242761166			D	Modify Flex Lines Install	14-Oct-15	17-Nov-15	17-Nov-15	54.4	0%	\$0	\$0	\$19,532	\$0	0.0			
242761167			D	Modify Flex Lines Test and QC	18-Nov-15	24-Nov-15	24-Nov-15	54.4	0%	\$0	\$0	\$3,906	\$0	0.0			
242761170			D	Install Distribution Can	25-Nov-15	17-Dec-15	17-Dec-15	54.4	0%	\$0	\$0	\$11,719	\$0	0.0			
242761175			D	Weld Distribution Can to Transfer Line	18-Dec-15	09-Feb-16	09-Feb-16	54.4	0%	\$0	\$0	\$11,719	\$0	0.0			
242761180			D	Weld Distribution Can Test and QC	10-Feb-16	16-Feb-16	16-Feb-16	54.4	0%	\$0	\$0	\$3,906	\$0	0.0			
242761185			D	4 atmosphere supply fab and install	18-Dec-15	26-Jan-16	26-Jan-16	55.4	0%	\$0	\$0	\$7,813	\$0	0.0			
242761190			D	4 atmosphere supply test and QC	27-Jan-16	02-Feb-16	02-Feb-16	55.4	0%	\$0	\$0	\$1,591	\$0	0.0			
242761200			H	Distribution Can - Connect Instrumentation and valves	10-Feb-16	16-Feb-16	16-Feb-16	54.4	0%	\$0	\$0	\$7,813	\$0	0.0			
1.4.2.7.6.2 CRYO CONTROL CAN					01-Oct-14	11-Dec-15	16-Dec-15	82.4		\$254,663	\$63,659	\$710,097	\$42,639	-4.2			
242762050			D	Wait (Wait Period from Funding Milestone)	01-Oct-14	23-Dec-14	23-Dec-14		100%	\$0	\$0	\$0	\$0	0.0			

◆ Primary Baseline Milestone Primary Baseline Remaining Work
 Project Baseline Bar Actual Work Critical Remaining ...

Activity ID	2 SI R	Acti with Star	EVA Rep Coc	Activity Name	Start	Finish	BL Project Finish	Total Float	Physical % Complete	Earned Value Cost	MONTHLY EV COST	BL Project Total Cost	Schedule Variance	Variance - BL1 Finish	FY2015	FY2016	7
242771135		ST	S	Wiring Diagrams	23-Jan-15	15-May-15	29-Apr-15	60.6	58%	\$11,347	\$2,739	\$19,564	(\$8,217)	-3.6	█	█	█
242771140		ST	S	Rack Maps	02-Mar-15	15-May-15	07-Apr-15	60.6	60%	\$8,013	\$6,677	\$13,354	(\$5,342)	-2.2	█	█	█
242771145		ST	S	Cable Harnesses Design Includes Material	18-May-15	02-Jun-15	20-May-15	58.2	0%	\$0	\$0	\$23,787	\$0	-2.6	█	█	█
242771150		ST	S	Hall Cable Layouts	01-Apr-15	15-May-15	06-May-15	58.2	0%	\$0	\$0	\$13,981	(\$11,185)	-2.6	█	█	█
242771155			H	Drawing review and approvals	15-Mar-15	09-Jun-15	28-May-15	58.2	50%	\$962	\$0	\$1,924	\$962	-2.6	█	█	█
242771160			D	Wait (Wait Period from Funding Milestone)	01-Oct-14	29-Jan-15	29-Jan-15		100%	\$0	\$0	\$0	\$0	0.0	█	█	█
242771165		ST	S	Copper lugs for connections	04-Jun-15	16-Jul-15	23-Apr-15	74.4	0%	\$0	\$0	\$3,046	(\$3,046)	-4.4	█	█	█
242771170			H	LCW lines (Water Cooled Bus)	02-Mar-15	03-Jun-15	12-Mar-15	74.4	50%	\$2,250	\$0	\$4,500	(\$2,250)	-4.4	█	█	█
242771175		ST	S	PLC Programming	05-Jan-15	31-Aug-15	29-May-15	54.6	20%	\$12,405	\$6,202	\$62,024	(\$37,576)	-12.8	█	█	█
242771180			H	EPICS Specification	01-Sep-15	15-Sep-15	27-Apr-15	54.6	0%	\$0	\$0	\$3,033	(\$3,033)	-17.4	█	█	█
242771185			D	Wait (Wait Period from Funding Milestone)	01-Oct-14	15-May-15	13-Jan-15	52.0	100%	\$0	\$0	\$0	\$0	-2.2	█	█	█
242771190		ST	S	PLC Logic Documentation	18-May-15	06-Nov-15	06-Nov-15	52.0	0%	\$0	\$0	\$6,183	(\$2,259)	0.0	█	█	█
242771195			D	Wait (Wait Period from Funding Milestone)	01-Oct-14	29-May-15	08-May-15	69.4	0%	\$0	\$0	\$0	\$0	-2.8	█	█	█
242771200		ST	S	EPICS Programming	16-Sep-15	09-Oct-15	05-Jun-15	54.6	0%	\$0	\$0	\$20,188	\$0	-17.4	█	█	█
242771205		ST	S	FAST DAQ Programming	09-Mar-15	28-May-15	02-Jul-15	85.0	20%	\$2,133	\$1,067	\$10,666	\$2,133	-3.8	█	█	█
242771210			H	FAST DAQ Hardware/Software Integration debugging	29-May-15	12-Jun-15	17-Jul-15	85.0	0%	\$0	\$0	\$6,543	\$0	-3.8	█	█	█
242771215			D	Wait (Wait Period from Funding Milestone)	01-Oct-14	13-Mar-15	16-Jan-15		100%	\$0	\$0	\$0	\$0	0.0	█	█	█
242771220		ST	S	Populate Racks and Wire Back Panels	16-Mar-15	08-Sep-15	21-Aug-15	60.6	20%	\$12,156	\$12,156	\$60,781	\$11,387	-2.2	█	█	█
242771225		ST	S	Sequence of Events Monitor Build	09-Sep-15	09-Oct-15	24-Sep-15	60.6	0%	\$0	\$0	\$10,718	\$0	-2.2	█	█	█
242771230			D	Wait (Wait Period from Funding Milestone)	01-Oct-14	14-May-15	02-Mar-15	69.4	0%	\$0	\$0	\$0	\$0	-4.4	█	█	█
242771235		ST	S	Harness Builds	10-Jun-15	02-Sep-15	24-Aug-15	58.2	0%	\$0	\$0	\$28,582	\$0	-2.6	█	█	█
242771240		ST	S	Interface with Cryo	25-Mar-15	26-Oct-15	22-Jun-15	54.6	75%	\$12,272	\$0	\$16,363	\$12,272	-17.4	█	█	█
242771245			H	Test Box Design	16-Mar-15	28-May-15	12-Mar-15	87.0	50%	\$4,461	\$0	\$8,921	(\$4,461)	0.0	█	█	█
242771250		ST	S	Test Box Build	01-May-15	28-May-15	08-Apr-15	87.0	0%	\$0	\$0	\$11,921	(\$11,921)	0.0	█	█	█
242771260		ST	S	Fast DAQ wiring	12-Oct-15	22-Oct-15	07-Oct-15	60.6	0%	\$0	\$0	\$11,477	\$0	-2.2	█	█	█
242771265		ST	S	Cabling in Hall	03-Sep-15	24-Sep-15	15-Sep-15	58.2	0%	\$0	\$0	\$61,003	\$0	-2.6	█	█	█
242771270		ST	S	Power Supply Integration/installation	23-Oct-15	07-Dec-15	18-Nov-15	60.6	0%	\$0	\$0	\$18,528	\$0	-2.2	█	█	█
242771275		ST	S	Cryo Service Box Installation (Electrical/controls)	27-Oct-15	08-Jan-16	16-Dec-15	54.6	0%	\$0	\$0	\$80,386	\$0	-6.8	█	█	█
242771280		ST	S	Current Leads Power & voltage tap	02-Feb-15	26-Jan-16	11-Jan-16	55.0	35%	\$3,999	\$0	\$11,426	\$3,999	-6.8	█	█	█
242771295		ST	S	Hall B CRYO Distribution Box I and C	09-Mar-15	25-Nov-15	21-Dec-15	61.8	12%	\$8,250	\$0	\$68,750	\$8,250	-0.8	█	█	█
242771310		ST	S	CCM3 - Instrumenting and LV data acquisition chassis	26-Jan-15	07-Mar-15	02-Feb-15		100%	\$22,016	\$0	\$22,016	\$0	0.0	█	█	█
242771315		ST	S	CCM4 - Instrumenting and LV data acquisition chassis	09-Mar-15	21-Apr-15	06-Mar-15		100%	\$22,016	\$11,008	\$22,016	\$0	1.4	█	█	█
242771320		ST	S	CCM5 - Instrumenting and LV data acquisition chassis	23-Mar-15	29-May-15	02-Apr-15	50.6	16%	\$3,523	\$0	\$22,016	(\$18,493)	-4.0	█	█	█
242771325		ST	S	CCM6 - Instrumenting and LV data acquisition chassis	01-May-15	05-Jun-15	30-Apr-15	50.6	0%	\$0	\$0	\$22,016	(\$22,016)	-0.8	█	█	█
242771330		ST	S	CCM7 - Instrumenting (SPARE)	27-May-15	03-Jun-15	05-Jun-15	96.2	0%	\$0	\$0	\$18,016	\$0	-0.2	█	█	█
1.4.2.7.8 SOLENOID MAGNET DESIGN/PARTS					01-Oct-14	29-Jul-16	30-Aug-16	51.4		\$107,005	\$32,446	\$748,580	(\$66,351)	0.0	█		
1.4.2.7.8.1 SOLENOID MAGNET DESIGN/PARTS					01-Oct-14	29-Jul-16	30-Aug-16	51.4		\$107,005	\$32,446	\$748,580	(\$66,351)	0.0	█		
242781045			Z	Wait (Wait Period from Funding Milestone)	01-Oct-14	23-Dec-14	23-Dec-14		100%	\$0	\$0	\$0	\$0	0.0	█	█	█
242781050			E	Solenoid - Additional Technical Support & Oversight FY15	02-Feb-15	29-Sep-15	29-Sep-15	63.8	38.1%	\$94,367	\$32,446	\$247,682	(\$15,567)	0.0	█	█	█
242781055			E	Solenoid - Additional Technical Support & Oversight FY16 Until Shipment	30-Sep-15	29-Apr-16	29-Apr-16	63.8	0%	\$0	\$0	\$228,647	\$0	0.0	█	█	█
242781060		ST	S	Solenoid - Magnet Installation Design	02-Mar-15	23-Dec-15	23-Dec-15	53.2	8%	\$12,638	\$0	\$157,969	(\$40,661)	0.0	█	█	█
242781065			Z	Wait (Wait Period from Funding Milestone)	01-Oct-14	31-Aug-15	26-Mar-15	66.6	0%	\$0	\$0	\$0	\$0	-0.4	█	█	█
242781070			D	Solenoid - Magnet Installation Procurements	01-Sep-15	01-Mar-16	16-Sep-15	66.6	0%	\$0	\$0	\$30,000	\$0	-0.4	█	█	█
242781075			Z	Wait (Wait Period from Funding Milestone)	01-Oct-14	31-Aug-15	31-Aug-15	66.6	0%	\$0	\$0	\$0	\$0	0.0	█	█	█

◆ Primary Baseline Milestone
 █ Primary Baseline
 █ Remaining Work
█ Project Baseline Bar
 █ Actual Work
 █ Critical Remaining ...

Activity ID	2 SI R	Acti with R	EVA Rep Coc	Activity Name	Start	Finish	BL Project Finish	Total Float	Physical % Complete	Earned Value Cost	MONTHLY EV COST	BL Project Total Cost	Schedule Variance	Variance - BL1 Finish	FY2015	FY2016	7
242781080			D	Solenoid - Magnet Installation TOOLING Procurements	01-Sep-15	01-Mar-16	01-Mar-16	66.6	0%	\$0	\$0	\$30,000	\$0	0.0			
242781085			D	Solenoid - Magnet Installation TOOLING Expenses	01-Sep-15	01-Mar-16	01-Mar-16	66.6	0%	\$0	\$0	\$10,000	\$0	0.0			
242781090			Z	Wait (Wait Period from Funding Milestone)	01-Oct-14	27-Feb-15	27-Feb-15		100%	\$0	\$0	\$0	\$0	0.0			
242781095			S	Solenoid Commissioning - Design & Documentation FY15	01-Apr-15	30-Sep-15	30-Sep-15	41.0	0%	\$0	\$0	\$34,282	(\$10,123)	0.0			
242781105			D	Solenoid Commissioning - Design & Documentation Procurements FY16	01-Oct-15	29-Jul-16	30-Aug-16	45.4	0%	\$0	\$0	\$10,000	\$0	0.0			
1.4.2.7.9 SOLENOID CRYOGENICS					01-Oct-14	19-Apr-16	19-Feb-16	65.6		\$64,246	\$28,420	\$382,795	(\$34,004)	-8.4			
1.4.2.7.9.1 SOLENOID CRYOGENICS					01-Oct-14	19-Apr-16	19-Feb-16	65.6		\$64,246	\$28,420	\$382,795	(\$34,004)	-8.4			
242791100			Z	Wait (Wait Period from Funding Milestone)	01-Oct-14	23-Dec-14	23-Dec-14		100%	\$0	\$0	\$0	\$0	0.0			
242791105			Z	Wait (Wait Period from Funding Milestone)	01-Oct-14	26-Jan-15	27-Feb-15		100%	\$0	\$0	\$0	\$0	0.0			
242791110		ST	S	SSTD - Initial Layout of Major Components	12-Jan-15	30-Jun-15	21-Apr-15	38.4	16.7%	\$6,176	\$0	\$36,985	(\$30,808)	-9.6			
242791115			S	SSTD - Initial Layout of Piping / Secondary Components	01-Jul-15	04-Aug-15	26-May-15	38.4	0%	\$0	\$0	\$10,958	(\$3,196)	-9.6			
242791120			H	SSTD - Initial Design Review	05-Aug-15	07-Aug-15	29-May-15	38.4	0%	\$0	\$0	\$4,192	\$0	-9.6			
242791125			D	SSTD - Generate Drawings Pressure Vessels & Pre-Assembly Components	10-Aug-15	21-Aug-15	15-Jun-15	38.4	0%	\$0	\$0	\$3,745	\$0	-9.6			
242791130			D	SSTP - Procure Pressure Vessels	24-Aug-15	16-Nov-15	09-Sep-15	38.4	0%	\$0	\$0	\$38,500	\$0	-9.6			
242791135			D	SSTP - Procure Pre-Assembly Components	24-Aug-15	02-Oct-15	27-Jul-15	50.2	0%	\$0	\$0	\$10,500	\$0	-9.6			
242791140			H	SSTP - Procurement Prep and Oversight of Pressure Vessels and Pre-Assemb	24-Aug-15	02-Nov-15	25-Aug-15	40.4	0%	\$0	\$0	\$1,541	\$0	-9.6			
242791145			H	SSTD - Final Design of Major Components	24-Aug-15	04-Sep-15	29-Jun-15	38.4	0%	\$0	\$0	\$3,782	\$0	-9.6			
242791150			H	SSTD - Final Design of Piping / Secondary Components	08-Sep-15	21-Sep-15	14-Jul-15	38.4	0%	\$0	\$0	\$3,782	\$0	-9.6			
242791155			H	SSTD - Final Design Review	22-Sep-15	24-Sep-15	17-Jul-15	38.4	0%	\$0	\$0	\$2,950	\$0	-9.6			
242791160			H	SSTD - Component Drawings	25-Sep-15	14-Oct-15	06-Aug-15	41.0	0%	\$0	\$0	\$9,241	\$0	-9.6			
242791165			H	SSTD - Assembly Drawings	25-Sep-15	23-Oct-15	17-Aug-15	39.6	0%	\$0	\$0	\$9,241	\$0	-9.6			
242791170			Z	Wait (Wait Period from Final Design Review to Start of Drawing Review)	25-Sep-15	08-Oct-15	31-Jul-15	38.4	0%	\$0	\$0	\$0	\$0	-9.6			
242791175			H	SSTD - Final Drawing Review / Update Cycle	09-Oct-15	02-Nov-15	25-Aug-15	38.4	0%	\$0	\$0	\$7,489	\$0	-9.6			
242791180			H	SSTP - Procurement Prep and Oversight of Stock Components	05-Jan-15	19-Jan-15	13-Feb-15		100%	\$3,853	\$0	\$3,853	\$0	0.0			
242791185			D	SSTP - Procure Stock Components	05-Jan-15	21-Apr-15	13-Feb-15		100%	\$41,400	\$16,560	\$41,400	\$0	0.0			
242791190			H	SSTP - Procurement Prep and Oversight of Instrumentation	10-Aug-15	21-Sep-15	14-Jul-15	51.4	0%	\$0	\$0	\$1,233	\$0	-9.6			
242791195			D	SSTP - Procure Instrumentation	10-Aug-15	21-Sep-15	14-Jul-15	51.4	0%	\$0	\$0	\$26,250	\$0	-9.6			
242791200			H	SSTP - Procurement Prep and Oversight of Custom Components	03-Nov-15	23-Dec-15	16-Oct-15	38.4	0%	\$0	\$0	\$6,164	\$0	-9.2			
242791205			D	SSTP - Procure Custom Components	03-Nov-15	23-Dec-15	16-Oct-15	38.4	0%	\$0	\$0	\$35,000	\$0	-9.2			
242791210			H	SSTP - Procurement Prep and Oversight of Raw Materials	25-Sep-15	02-Nov-15	25-Aug-15	45.4	0%	\$0	\$0	\$2,466	\$0	-9.6			
242791215			D	SSTP - Procure Raw Materials	25-Sep-15	02-Nov-15	25-Aug-15	45.4	0%	\$0	\$0	\$45,500	\$0	-9.6			
242791225		ST	S	SSTF - Fabricate Tower Stock Components	20-Mar-15	24-Apr-15	17-Mar-15		100%	\$11,860	\$11,860	\$11,860	\$0	3.8			
242791230			S	SSTF - Fabricate Tower Head Pre-Assembly	05-Oct-15	18-Nov-15	11-Sep-15	50.2	0%	\$0	\$0	\$15,767	\$0	-9.6			
242791235			S	SSTF - Fabricate Tower Major Components	17-Nov-15	23-Feb-16	07-Dec-15	38.4	0%	\$0	\$0	\$23,043	\$0	-9.6			
242791240			S	SSTF - Fabricate Tower Piping Spools	04-Jan-16	23-Feb-16	15-Dec-15	38.4	0%	\$0	\$0	\$13,146	\$0	-8.4			
242791245			S	SSTF - Final Assembly	24-Feb-16	19-Apr-16	19-Feb-16	38.4	0%	\$0	\$0	\$13,252	\$0	-8.4			
242791255			D	Hardware Purchase Open Obligation at time of FY15 ETC	05-Jan-15	26-Jan-15	26-Jan-15		100%	\$495	\$0	\$495	\$0	0.0			
242791260			D	SS Tubing Purchase Open Obligation at time of FY15 ETC	12-Jan-15	19-Jan-15	20-Mar-15		100%	\$462	\$0	\$462	\$0	0.0			
1.4.2.7.10 SOLENOID INSTRUMENTATION AND CONTROLS					01-May-15	05-Jul-16	06-Jun-16	55.0		\$79,552	\$79,552	\$734,842	\$6,818	0.0			
1.4.2.7.10.1 SOLENOID INSTRUMENTATION AND CONTROLS					01-May-15	05-Jul-16	06-Jun-16	55.0		\$79,552	\$79,552	\$734,842	\$6,818	0.0			
242710.1045			D	Solenoid - Vend Fab Power Supply - Peg Point #3 - Factory Test Completed anc	01-May-15	21-Apr-15	31-Mar-15		100%	\$59,715	\$59,715	\$59,715	\$0	1.4			
242710.1050			D	Solenoid - Vend Fab Power Supply - Peg Point #4 - Acceptance Test at JLab	01-May-15	22-Dec-15	19-Feb-16	80.8	0%	\$0	\$0	\$19,905	\$0	1.0			
242710.1055			D	Solenoid - Vend Fab Power Supply - Peg Point #5 - Receipt of Spares	01-May-15	21-Apr-15	31-Mar-15		100%	\$13,020	\$13,020	\$13,020	\$0	1.4			
242710.1060			D	Wait (Wait Period from Funding Milestone)	01-Oct-14	23-Dec-14	23-Dec-14		100%	\$0	\$0	\$0	\$0	0.0			

Activity ID	2 SI R	Acti with R	EVA Rep Coc	Activity Name	Start	Finish	BL Project Finish	Total Float	Physical % Complete	Earned Value Cost	MONTHLY EV COST	BL Project Total Cost	Schedule Variance	Variance - BL1 Finish	FY2015	FY2016	7
24313340			P	Q2 Crating and Transportation	06-Jan-16	16-Feb-16	23-Dec-15	56.4	0%	\$0	\$0	\$0	\$0	-2.0			
24313345			P	Q3 Crating and Transportation	02-Feb-16	14-Mar-16	10-Mar-16	54.6	0%	\$0	\$0	\$0	\$0	0.0			
24313350			P	Final Acceptance of Q2 and Q3	01-Jun-16	07-Jun-16	03-Jun-16	60.6	0%	\$0	\$0	\$410,300	\$0	0.0			
24313375M			M	Q2 and Q3 Contract complete		07-Jun-16	03-Jun-16	60.6	0%	\$0	\$0	\$0	\$0	0.0			
24313380			H	Q2 and Q3 Coil Inspection	05-Jan-15	15-Apr-15	30-Apr-15		100%	\$8,065	\$4,033	\$8,065	\$0	2.4			
24313385			Z	Wait (Wait Period from Funding Milestone)	05-Jan-15	15-Jun-15	15-Jun-15	100.0	0%	\$0	\$0	\$0	\$0	0.0			
24313390			H	Q2 and Q3- Insp Cold Mass	16-Jun-15	19-Aug-15	19-Aug-15	100.0	0%	\$0	\$0	\$0	\$0	0.0			
24313395			H	Q2 and Q3 witness Pressure Tests	11-Dec-15	06-Jan-16	29-Jun-15	82.0	0%	\$0	\$0	\$0	\$0	0.0			
24313400LOE			E	Q2&3- Vendor Oversight FY16	04-Jan-16	31-May-16	31-May-16	61.6	0%	\$0	\$0	\$67,023	\$0	0.0			
24313P6LOE5			E	Q2&3- P-6 Contract Mngmnt for Q2-3	05-Jan-15	30-Sep-15	30-Sep-15	75.0	44.15%	\$22,452	\$5,950	\$50,853	\$1	0.0			
24313P7LOE			E	Q2&3- P-7 Contract Mngmnt for Q2-3	01-Oct-15	31-Mar-16	31-Mar-16	75.0	0%	\$0	\$0	\$27,738	\$0	0.0			
24313QLOE			E	Q1- FY15 Proj Mngmnt H-C upgrade (Hall C CAM)	05-Jan-15	30-Sep-15	30-Sep-15	49.4	44.15%	\$36,179	\$9,588	\$81,946	\$1	0.0			
24313QLOE5			E	Q1- FY16 Proj Mngmnt H-C upgrade (Hall C CAM)	01-Oct-15	30-Sep-16	30-Sep-16	49.4	0%	\$0	\$0	\$109,261	\$0	0.0			
1.4.3.1.4 DIPOLE					03-Sep-15	14-Jul-16	26-May-16	55.8		\$155,936	\$37,782	\$1,309,742	(\$439,399)	-2.0			
24314022			P	Wait (Wait Period from Funding Milestone)	01-Oct-14	23-Dec-14	23-Dec-14		100%	\$0	\$0	\$0	\$0	0.0			
24314025			P	Vend Fab Dipole Outer Vessel Completed Peg Point #5 (F-12)	05-Jan-15	29-May-15	10-Apr-15	48.8	0%	\$0	\$0	\$436,875	(\$436,875)	0.0			
24314029			P	Assembly Complete	03-Sep-15	08-Oct-15	10-Aug-15	48.8	0%	\$0	\$0	\$0	\$0	-2.2			
24314030			P	Vend Fab Dipole Factory Test Completed Peg Point #6	03-Sep-15	23-Oct-15	28-Sep-15	48.8	0%	\$0	\$0	\$333,300	\$0	-2.2			
24314030a			Z	Dipole Magnet Shipping	26-Oct-15	28-Jan-16	02-Dec-15	48.8	0%	\$0	\$0	\$0	\$0	-2.0			
24314035			P	Vend Fab Dipole Magnet Accepted Peg Point #7	03-Sep-15	23-Jun-16	25-May-16	58.2	0%	\$0	\$0	\$159,910	\$0	-2.0			
24314035a			H	Dipole HC Test	24-Jun-16	30-Jun-16	16-May-16	50.2	0%	\$0	\$0	\$8,117	\$0	-2.0			
24314045			H	Dipole Inspect Cold Mass	02-Jun-15	30-Jun-15	24-Apr-15	107.0	0%	\$0	\$0	\$8,145	(\$8,145)	-2.2			
24314047			H	Dipole Inspect Coil	22-Sep-14	25-Sep-14	31-Mar-14		100%	\$7,816	\$0	\$7,816	\$0	0.0			
24314049			H	Dipole Witness Final Factory Tests	28-Aug-15	23-Oct-15	28-Sep-15	90.8	0%	\$0	\$0	\$8,224	\$0	-2.2			
24314050M			M	Dipole Ready for Installation	05-Feb-16			48.8	0%	\$0	\$0	\$0	\$0	-2.0			
24314051M			M	Dipole Contract Complete	14-Jul-16			55.6	0%	\$0	\$0	\$0	\$0	-2.0			
24314115			D	ANSY Software Licence Obligated at time of FY15 ETC	05-Jan-15	19-Jan-15	23-Dec-15		100%	\$5,613	\$0	\$5,613	\$5,613	0.0			
2431420LOE			E	Dipole - Vendor Oversight FY15	05-Jan-15	30-Jun-15	30-Jun-15	61.6	36.94%	\$106,328	\$28,194	\$158,841	\$7	0.0			
2431422LOE			E	Dipole - Vendor Oversight FY15	01-Jul-15	30-Sep-15	30-Sep-15	61.6	0%	\$0	\$0	\$42,645	\$0	0.0			
2431425LOE			E	Dipole - Vendor Oversight FY16	01-Oct-15	23-Dec-15	23-Dec-15	61.6	0%	\$0	\$0	\$40,133	\$0	0.0			
24314P6LOE5			E	Dipole- P-6 Contract Mngmnt for Dipole	05-Jan-15	30-Sep-15	30-Sep-15	86.0	44.15%	\$36,179	\$9,588	\$81,946	\$1	0.0			
24314P7LOE			E	Dipole- P-7 Contract Mngmnt for Dipole	01-Oct-15	30-Nov-15	30-Nov-15	86.0	0%	\$0	\$0	\$18,177	\$0	0.0			
1.4.3.1.5 MAGNET COMPONENTS PROCURED BY JLAB					01-Oct-14	26-Jan-15	30-Jan-15			\$10,637	\$0	\$10,637	\$0	0.0			
24315012			Z	Wait (Wait Period From Funding Milestone)	01-Oct-14	23-Dec-14	23-Dec-14		100%	\$0	\$0	\$0	\$0	0.0			
24315020			D	Acceptance testing of Power Supplies	05-Jan-15	26-Jan-15	30-Jan-15		100%	\$9,597	\$0	\$9,597	\$0	0.0			
24315025			D	X-Ray of Current Leads	05-Jan-15	26-Jan-15	30-Jan-15		100%	\$1,040	\$0	\$1,040	\$0	0.0			
1.4.3.1.6 HALL C SPARE COILS					01-Oct-14	19-Jan-15	24-Apr-15			\$109,998	\$0	\$109,998	\$0	0.0			
1.4.3.1.6.1 CONSTRUCTION HALL C SPARE COILS					01-Oct-14	19-Jan-15	24-Apr-15			\$109,998	\$0	\$109,998	\$0	0.0			
243161000			P	Wait (Wait Period From Funding Milestone)	01-Oct-14	23-Dec-14	23-Dec-14		100%	\$0	\$0	\$0	\$0	0.0			
243161005			P	Additional Copper for Spare Coil Effort	05-Jan-15	19-Jan-15	24-Apr-15		100%	\$109,998	\$0	\$109,998	\$0	0.0			
1.4.3.2 DETECTOR					01-Oct-14	13-Jul-15	13-Jul-15	96.2		\$51,832	\$33,585	\$88,494	(\$2,133)	0.0			
1.4.3.2.3 NOBLE GAS CERENKOV					01-Oct-14	13-Jul-15	15-Apr-15	89.6		\$12,221	\$2,444	\$48,883	(\$36,662)	0.0			
24323030			H	Wait (Wait Period from Funding Milestone)	01-Oct-14	23-Dec-14	23-Dec-14		100%	\$0	\$0	\$0	\$0	0.0			
24323040			D	Completion of Noble Gas Cerenkov	05-Jan-15	13-Jul-15	15-Apr-15	89.4	25%	\$12,221	\$2,444	\$48,883	(\$36,662)	0.0			

◆ Primary Baseline Milestone ▬ Primary Baseline ▬ Remaining Work
▬ Project Baseline Bar ▬ Actual Work ▬ Critical Remaining ...

Activity ID	2	Acti	EVA	Activity Name	Start	Finish	BL Project Finish	Total Float	Physical % Complete	Earned Value Cost	MONTHLY EV COST	BL Project Total Cost	Schedule Variance	Variance - BL1 Finish	FY2015	FY2016	7
1.4.3.2.8 DETECTOR FRAME					01-Oct-14	20-Apr-15	13-Jul-15			\$39,611	\$31,141	\$39,611	\$34,529	11.6	20-Apr-15 A, 1.4.3.2.8 DETEC		
24328010			Z	Wait (Wait Period from Funding Milestone)	01-Oct-14	23-Dec-14	23-Dec-14		100%	\$0	\$0	\$0	\$0	0.0	Wait (Wait Period from Funding Miles		
24328018			Z	Wait (Wait Period from Funding Milestone)	01-Oct-14	05-Jan-15	01-Apr-15		100%	\$0	\$0	\$0	\$0	0.0	Wait (Wait Period from Funding		
24328020			H	Manufacturing Drawings of Installation Fixtures for individual Detctr's	05-Jan-15	27-Feb-15	20-May-15		100%	\$8,470	\$0	\$8,470	\$3,388	0.0	Manufacturing Drawings of In		
24328025			D	Installation Fixtures for individual Detctr's Procurement	02-Feb-15	20-Apr-15	13-Jul-15		100%	\$31,141	\$31,141	\$31,141	\$31,141	11.4	Installation Fixtures for inc		
1.4.3.5 BEAMLINER					02-Jun-14	26-Feb-16	26-Feb-16	77.4		\$209,328	\$81,652	\$519,673	(\$164,669)	0.0	26-Feb-16, 1		
1.4.3.5.3 MAPPING					01-Oct-14	02-Nov-15	02-Nov-15	89.8		\$17,528	\$0	\$33,263	(\$6,000)	0.0	02-Nov-15; 1.4.3.5.		
24353020			Z	Wait (Wait Period from Funding Milestone)	01-Oct-14	23-Dec-14	23-Dec-14		100%	\$0	\$0	\$0	\$0	0.0	Wait (Wait Period from Funding Miles		
24353030			U	Refurb Existing Harmonic Coil for SHMS Mags	05-Jan-15	19-Jan-15	30-Jan-15		100%	\$17,528	\$0	\$17,528	\$0	0.0	Refurb Existing Harmonic Coil for S		
24353035			Z	Wait (Wait Period from Funding Milestone)	01-Oct-14	31-Jul-15	31-Jul-15	78.2	100%	\$0	\$0	\$0	\$0	0.0	Wait (Wait Period from F		
24353040			H	Fab Mapper Support for Dipole Magnet	03-Aug-15	02-Nov-15	02-Nov-15	78.2	0%	\$0	\$0	\$5,118	\$0	0.0	Fab Mapper Suppo		
24353045			H	Fab Mapper Support for Q2/Q3 Magnets	01-Oct-15	02-Nov-15	02-Nov-15	80.6	0%	\$0	\$0	\$4,618	\$0	0.0	Fab Mapper Suppo		
24353050			Z	Wait (Wait Period from Funding Milestone)	01-Oct-14	15-May-15	30-Jan-15	82.0	100%	\$0	\$0	\$0	\$0	-15.0	Wait (Wait Period from Fundi		
24353055			H	Box -O- Parts for HB Mapping	18-May-15	29-May-15	04-Mar-15	82.0	0%	\$0	\$0	\$2,000	(\$2,000)	1.4	Box -O- Parts for HB Mappi		
24353060			D	Vendor Mapping of the Q1 Magnet	18-May-15	29-May-15	20-Apr-15	111.2	0%	\$0	\$0	\$4,000	(\$4,000)	-6.4	Vendor Mapping of the Q1 M		
1.4.3.5.4 SCATTERING CHAMBER					01-Oct-14	15-Jul-15	27-Oct-15	107.6		\$66,950	\$39,052	\$153,246	(\$78,483)	0.0	15-Jul-15; 1.4.3.5.4 SCAT		
24354015a			U	Fabricate New Seals / Flanges Expenses FY14	05-Jan-15	26-Jan-15	30-Sep-14		100%	\$25,846	\$0	\$25,846	\$0	0.0	Fabricate New Seals / Flanges Exp		
24354015B			U	Fabricate New Seals / Flanges Expenses FY15	05-Jan-15	29-May-15	31-Oct-14	107.4	0%	\$0	\$0	\$14,605	(\$14,605)	-7.6	Fabricate New Seals / Flang		
24354015C			U	Fabricate New Seals / Flanges Procurement	05-Jan-15	29-May-15	31-Oct-14	107.4	0%	\$0	\$0	\$40,000	(\$40,000)	-4.0	Fabricate New Seals / Flang		
24354020			U	Procure Seal Supplies FY14	05-Jan-15	15-Jul-15	30-Sep-14	107.4	0%	\$0	\$0	\$7,542	(\$7,542)	-10.2	Procure Seal Supplies FY		
24354020A			U	Procure Seal Supplies FY15	05-Jan-15	15-Jul-15	31-Oct-14	107.4	0%	\$0	\$0	\$8,523	(\$8,523)	-10.2	Procure Seal Supplies FY		
24354022			H	Fabricate, Install, Test Seal and Windows	01-May-15	29-May-15	26-Nov-14	107.4	0%	\$0	\$0	\$7,813	(\$7,813)	0.0	Fabricate, Install, Test Seal		
24354030			H	Specify & Order Valves, Adapters, Flanges, Gauges	05-Jan-15	15-Apr-15	29-Aug-14		100%	\$4,104	\$2,052	\$4,104	\$0	1.8	Specify & Order Valves, Adapt		
24354030b			D	Procure Gate Valves, BL Adapters, Gauges, Fittings	01-Apr-15	30-Apr-15	31-Oct-14		100%	\$37,000	\$37,000	\$37,000	\$0	8.4	Procure Gate Valves, BL A		
24354030b5			H	Install Valves, Gauges, Fittings on SC	16-Jun-15	26-Jun-15	27-Oct-15	107.4	0%	\$0	\$0	\$7,813	\$0	2.4	Install Valves, Gaug		
24354040			Z	Wait (Wait Period from Funding Milestone)	01-Oct-14	21-Apr-15	21-Apr-15		100%	\$0	\$0	\$0	\$0	0.0	Wait (Wait Period from Funding		
24354045			Z	Wait (Wait Period from Funding Milestone)	01-Oct-14	23-Dec-14	23-Dec-14		100%	\$0	\$0	\$0	\$0	0.0	Wait (Wait Period from Funding Miles		
1.4.3.5.5 BEAM PIPE & STANDS					02-Jun-14	26-Feb-16	26-Feb-16	75.0		\$124,850	\$42,600	\$333,163	(\$80,185)	0.0	26-Feb-16, 1		
24355000	ST	S		Produce Manufacturing Drawings for Beam Pipe, Stands, Fittings FY14	02-Jun-14	30-Sep-15	30-Sep-14	92.8	60%	\$33,068	\$0	\$55,113	(\$22,045)	-23.2	Produce Manufacturi		
24355000A	ST	S		Produce Manufacturing Drawings for Beam Pipe, Stands, Fittings FY15	02-Jun-14	30-Sep-15	01-Oct-14	92.8	60%	\$533	\$0	\$888	(\$355)	-23.2	Produce Manufacturi		
24355005	ST	S		Proc 1st Pipe (Beam Pipe)	30-Mar-15	08-May-15	23-Dec-14	92.8	55%	\$18,230	\$18,230	\$33,145	(\$14,915)	4.0	Proc 1st Pipe (Beam Pipe)		
24355010	ST	S		Proc 2nd Section of Beam Pipe (Beam Pipe)	05-Jan-15	23-Feb-15	02-Feb-15		100%	\$45,325	\$0	\$45,325	\$0	0.0	Proc 2nd Section of Beam Pipe (E		
24355015	ST	S		Proc 3rd Section of Beam Pipe (Beam Pipe)	09-Mar-15	18-Jun-15	02-Mar-15	92.8	50%	\$27,694	\$24,371	\$55,388	(\$27,694)	0.0	Proc 3rd Section of Beam f		
24355020			Z	Wait (Wait Period from Funding Milestone)	01-Oct-15	30-Oct-15	30-Oct-15	74.8	0%	\$0	\$0	\$0	\$0	0.0	Wait (Wait Period fr		
24355025			D	Procure small-angle DS beampipe system	02-Nov-15	26-Feb-16	26-Feb-16	74.8	0%	\$0	\$0	\$35,000	\$0	0.0	Procure sma		
24355030			D	Proc Windows & Window Spool (Beam Pipe)	01-Apr-15	30-Jul-15	30-Jul-15	93.8	0%	\$0	\$0	\$74,211	(\$15,176)	15.2	Proc Windows & V		
24355035			D	Proc Beam Stands (Beam Pipe)	01-Apr-15	30-Jul-15	30-Jul-15	92.8	0%	\$0	\$0	\$18,577	\$0	15.2	Proc Beam Stands		
24355040			D	Proc Vac Fittings (Beam Pipe)	13-Apr-15	30-Jun-15	30-Jun-15	98.0	0%	\$0	\$0	\$15,517	\$0	15.2	Proc Vac Fittings (B		
1.4.3.6 INFRASTRUCTURE					03-Feb-14	30-Sep-16	30-Sep-16	49.6		\$539,614	\$141,807	\$1,613,599	\$11,709	0.0			
1.4.3.6.5 VACUUM SYSTEM					01-Oct-14	18-Dec-15	03-Dec-15	76.4		\$5,590	\$0	\$80,918	\$5,590	-2.2	18-Dec-15; 1.4:3		
24365055			Z	Wait (Wait Period From Funding Milestone)	01-Oct-14	23-Dec-14	23-Dec-14		100%	\$0	\$0	\$0	\$0	0.0	Wait (Wait Period From Funding Miles		
24365065		ST	S	Detail Spool Pieces Q1Q2 Q2Q3 Q3D	02-Feb-15	21-Oct-15	06-Oct-15	76.2	33%	\$5,590	\$0	\$16,941	\$5,590	-2.2	Detail Spool Pieces		
24365070			D	Procure/Fab Spool Pieces	22-Oct-15	18-Dec-15	03-Dec-15	76.2	0%	\$0	\$0	\$36,000	\$0	-2.2	Procure/Fab Spc		
24365075			Z	Wait (Wait Period From Funding Milestone)	01-Oct-14	30-Jun-15	30-Jun-15	99.0	0%	\$0	\$0	\$0	\$0	0.0	Wait (Wait Period From Fu		

◆ Primary Baseline Milestone — Primary Baseline ■ Remaining Work
— Project Baseline Bar ■ Actual Work ■ Critical Remaining ...

Activity ID	2 SI R	Acti with Ster	EVA Rep Coc	Activity Name	Start	Finish	BL Project Finish	Total Float	Physical % Complete	Earned Value Cost	MONTHLY EV COST	BL Project Total Cost	Schedule Variance	Variance - BL1 Finish	FY2015	FY2016	7
24365080			D	Hydroform HB Entrance and Dipole Exit Windows & Test One	01-Jul-15	08-Jul-15	08-Jul-15	99.0	0%	\$0	\$0	\$27,977	\$0	0.0			
1.4.3.6.6 CABLING					03-Sep-15	29-May-15	28-Jul-14	111.4		\$10,075	\$0	\$15,037	(\$4,962)	-7.8	Hydroform HB Entrance and Dipole Exit Windows & Test One		
24366025			U	Terminate Cables	03-Sep-15	29-May-15	28-Jul-14	111.0	67%	\$10,075	\$0	\$15,037	(\$4,962)	-7.8			
1.4.3.6.8 INSTALLATION					03-Feb-15	30-Sep-16	30-Sep-16	49.6		\$523,949	\$141,807	\$1,517,644	\$11,081	0.0	Terminate Cables		
24368000			Z	Wait (Wait Period from Funding Milestone)	01-Oct-14	23-Dec-14	23-Dec-14		100%	\$0	\$0	\$0	\$0	0.0			
24368095		ST	S	Install Doors in Shield House	03-Feb-15	13-Apr-15	11-Feb-14		100%	\$11,675	\$9,340	\$11,675	\$0	2.6			
24368110			H	Install Roof Beams and Wall Blocks in Shield House	08-Aug-16	08-Aug-16	29-Jun-16	52.0	0%	\$0	\$0	\$781	\$0	-1.0			
24368156			D	Install Communications Cables (CABLING) Procurement	05-Jan-15	26-Jan-15	27-Feb-15		100%	\$5,000	\$0	\$5,000	\$0	0.0			
24368157		ST	S	Install Cables & Produce Final Drawings (CABLING)	05-Jan-15	31-Jul-15	31-Jul-15	93.2	40%	\$27,169	\$6,792	\$67,922	(\$11,444)	0.0			
24368275			D	Install Fire Safety System Procurement	05-Jan-15	11-Jan-15	14-Jan-15		100%	\$15,000	\$0	\$15,000	\$0	0.0			
24368275A			H	Install Fire Safety System Labor	05-Jan-15	19-Jan-15	03-Feb-15		100%	\$2,393	\$0	\$2,393	\$0	0.0			
24368285			D	Sprinkler Pipe Relocation	05-Jan-15	19-Jan-15	27-Feb-15		100%	\$3,591	\$0	\$3,591	\$0	0.0			
24368285M			M	Receive First Mag from vendor	14-Jan-15				100%	\$0	\$0	\$0	\$0	0.0			
24368287			D	Vendor Refurb of Existing Cables	05-Jan-15	27-Feb-15	27-Feb-15		100%	\$5,000	\$0	\$5,000	\$0	0.0			
24368292		ST	S	Q1 Arrival Tests, Mount & Connect	14-Jan-15	27-Feb-15	26-Jan-15		100%	\$32,118	\$0	\$32,118	\$0	0.0			
24368292A			D	Procure Valves, Elbows and Fittings for Q1 Installation	05-Jan-15	27-Feb-15	26-Jan-15		100%	\$2,675	\$0	\$2,675	\$0	0.0			
24368293LOE			E	Q1- P-8 Contract Mngmnt for Q1 (Upon Arrival)	05-Jan-15	28-Jan-15	28-Jan-15		100%	\$3,082	\$0	\$3,082	\$0	0.0			
24368293LOE5			E	Q1- P-8 Contract Mngmnt for Q1 (During Cooldown and Acceptance)	29-Jan-15	26-Jun-15	26-Jun-15	107.4	52.86%	\$9,687	\$3,230	\$15,410	\$0	0.0			
24368297		ST	S	HB Arrival Tests, Mount & Connect	07-Mar-15	24-Apr-15	04-May-15		100%	\$23,012	\$17,259	\$23,012	\$12,602	0.4			
24368298LOE			E	HB Contract Mngmnt & Vendor Oversight (Upon Arrival)	21-Apr-15	01-May-15	04-May-15	97.8	90%	\$2,774	\$2,774	\$3,082	\$308	-0.6			
24368298LOE5			E	HB Contract Mngmnt & Vendor Oversight (During Cooldown and Acceptance)	04-May-15	03-Sep-15	04-Sep-15	97.8	0%	\$0	\$0	\$25,735	\$0	-0.6			
24368302		ST	S	Dipole Arrival Tests and Fiducialize Centerline	29-Jan-16	04-Feb-16	09-Dec-15	48.8	0%	\$0	\$0	\$10,895	\$0	-2.0			
24368303LOE			E	Dipole- P-7 Contract Mngmnt for Dipole (Upon Arrival)	29-Jan-16	14-Apr-16	29-Feb-16	50.6	0%	\$0	\$0	\$24,832	\$0	-2.0			
24368303LOE5			E	Dipole- P-7 Contract Mngmnt for Dipole (During Cooldown and Acceptance)	15-Apr-16	17-Aug-16	30-Jun-16	50.6	0%	\$0	\$0	\$38,490	\$0	-2.0			
24368305		ST	S	Mount Dipole on Support Carriage w/Yoke	05-Feb-16	11-Feb-16	16-Dec-15	48.8	0%	\$0	\$0	\$21,471	\$0	-2.0			
24368307		ST	S	Dipole Final Assembly: Cryo Stalk & CCR	12-Feb-16	07-Apr-16	22-Feb-16	48.8	0%	\$0	\$0	\$85,418	\$0	-2.0			
24368310		ST	S	Prepare Magnet Insulating Vac system	27-Jan-15	27-Feb-15	02-Feb-15		100%	\$5,906	\$0	\$5,906	\$0	0.0			
24368335M			M	First New SC Mag Cooled Down in place	04-Mar-15				100%	\$0	\$0	\$0	\$0	0.0			
24368340		ST	S	Q2 Arrival Tests, Mount w/ Yoke, Connect and Fiducialize Centerline	17-Feb-16	01-Mar-16	15-Jan-16	56.4	0%	\$0	\$0	\$35,001	\$0	-2.0			
24368370		ST	S	Q3 Arrival Tests, Mount w/ Yoke, Connect and Fiducialize Centerline	15-Mar-16	28-Mar-16	24-Mar-16	54.6	0%	\$0	\$0	\$35,001	\$0	0.0			
24368371LOE			E	Q2&3- P-7 Contract Mngmnt for Q2-3 (Upon Arrival)	17-Feb-16	18-Mar-16	04-Feb-16	63.2	0%	\$0	\$0	\$12,328	\$0	-2.0			
24368371LOE5			E	Q2&3- P-7 Contract Mngmnt for Q2-3 (During Cooldown and Acceptance)	21-Mar-16	18-May-16	05-Apr-16	63.2	0%	\$0	\$0	\$23,423	\$0	-2.0			
24368420		ST	S	Install Electrc's (FAST Electrc's) FY14	06-Oct-14	30-Jun-15	30-Sep-14	99.0	76%	\$14,309	\$12,050	\$18,828	(\$4,519)	0.0			
24368420A		ST	S	Install Electrc's (FAST Electrc's) FY15	06-Oct-14	30-Jun-15	09-Feb-15	99.0	76%	\$38,300	\$32,253	\$50,395	(\$12,095)	0.0			
24368425			Z	Fiducialize SHMS Aerogel Cerenkov Counter (6GEV)	08-Apr-16	08-Apr-16	23-Feb-16	52.8	0%	\$0	\$0	\$0	\$0	-2.0			
24368430			H	Fiducialize SHMS Drift Ch's, Hodoscopes, Cerenkovs, Preshower (front Dets)	08-Apr-16	14-Apr-16	29-Feb-16	58.6	0%	\$0	\$0	\$9,930	\$0	-2.0			
24368435A		ST	S	Install Detctr's in Shield House REAR	06-Apr-15	06-Jun-16	19-Apr-16	52.8	30%	\$22,388	\$22,388	\$74,627	\$22,388	-2.0			
24368440		ST	S	Install Shutter over Exit Vacuum Window	13-Apr-15	21-Apr-15	16-May-16		100%	\$16,067	\$16,067	\$16,067	\$16,067	57.4			
24368445A		ST	S	Install Detctr's in Shield House FWD	24-Jun-16	05-Aug-16	28-Jun-16	48.8	0%	\$0	\$0	\$51,306	\$0	-1.0			
24368448			Z	Wait (Wait Period from Start of (Install Detctr's in Shield House FWD) first dete	24-Jun-16	05-Jul-16	27-May-16	48.8	0%	\$0	\$0	\$0	\$0	-1.0			
24368450		ST	S	Hot Check-out of Detctr's in Shield House	06-Jul-16	30-Aug-16	26-Jul-16	48.8	0%	\$0	\$0	\$11,638	\$0	-1.0			
24368460			Z	Install Moeller Quad #2 (6GEV)	03-Jun-15	08-Jun-15	14-May-14	70.0	0%	\$0	\$0	\$0	\$0	0.0			
24368465		ST	S	Install Downstream Beam Stands (Beam Pipe)	29-Mar-16	04-Apr-16	31-Mar-16	60.6	0%	\$0	\$0	\$10,259	\$0	0.0			
24368472		ST	S	Install Windows & Flanges on Spectrometer Vacuum System for HB and Q1	02-Jun-15	14-Jul-15	20-Aug-15	103.2	0%	\$0	\$0	\$18,376	\$0	4.6			

◆ Primary Baseline Milestone
 ▬ Primary Baseline
 ▬ Remaining Work
▬ Project Baseline Bar
 ▬ Actual Work
 ▬ Critical Remaining ...

Activity ID	2	Acti	EVA	Activity Name	Start	Finish	BL Project Finish	Total Float	Physical % Complete	Earned Value Cost	MONTHLY EV COST	BL Project Total Cost	Schedule Variance	Variance - BL1 Finish	FY2015	FY2016	7
1.6 CONVENTIONAL FACILITIES																	
1.6.1 ACCELERATOR																	
1.6.1.1 BUILDINGS																	
1.6.1.1.2 NORTH & SOUTH ACCESS BUILDING UTILITIES																	
26112012			C	Redundant Cooling Towers Part A (Frozen Per CR15-004 FY15 ETC)	14-Jul-14	09-Dec-15	22-Dec-15	89.8		\$1,028,692	\$16,544	\$1,695,040	\$268,128	1.8			
26112013			E	Redundant Cooling Towers Construction Management	01-Aug-14	30-Jan-15	01-Oct-15		100%	\$46,698	\$0	\$46,698	\$26,470	0.0			
26112017			C	Redundant Cooling Towers Part B	05-Jan-15	23-Feb-15	27-Mar-15		100%	\$24,028	\$0	\$24,028	\$0	0.0			
26112030M			M	N&S Access LCW Upgrades Constr Comp		27-Feb-15	01-Oct-15		100%	\$0	\$0	\$0	\$0	0.0			
1.6.1.1.4 TUNNEL AIR CONDITIONING																	
26114012			Z	Wait (Wait Period from Funding Milestone)	01-Oct-14	23-Dec-14	23-Dec-14		100%	\$0	\$0	\$0	\$0	0.0			
26114015			Z	Accelerator Shutdown	05-Jan-15	05-Feb-15	28-Jan-15		100%	\$0	\$0	\$0	\$0	0.0			
26114020			C	Deliver First half of Piping & Valves	05-Jan-15	26-Jan-15	30-Jan-15		100%	\$132,500	\$0	\$132,500	\$0	0.0			
26114025			Z	Wait (Wait Period from 26114020)	02-Feb-15	31-Mar-15	31-Mar-15		100%	\$0	\$0	\$0	\$0	0.0			
26114030			C	Deliver Second half of Piping & Valves	05-Jan-15	29-May-15	29-May-15	92.0	66%	\$87,450	\$0	\$132,500	\$87,450	0.0			
26114035			C	Deliver Chillers	02-Mar-15	29-May-15	29-May-15	97.2	0%	\$0	\$0	\$117,600	\$0	0.0			
26114040			C	Install East Chiller	02-Mar-15	30-Jun-15	30-Jun-15	97.2	37.7%	\$14,515	\$3,003	\$38,500	\$14,515	0.0			
26114045			C	Install West Chiller	02-Mar-15	30-Jul-15	30-Jul-15	97.2	38.7%	\$14,513	\$3,000	\$37,500	\$14,513	0.0			
26114050			C	Deliver Chilled Beams	05-Jan-15	19-Jan-15	30-Jan-15		100%	\$158,400	\$0	\$158,400	\$0	0.0			
26114055			C	Install Piping & Chilled Beams - NE Quadrant	05-Jan-15	28-May-15	28-Jan-15	105.8	67%	\$25,795	\$0	\$38,500	(\$12,705)	-4.4			
26114060			Z	Wait (Wait Period from Funding Milestone)	01-Oct-14	29-May-15	12-Jun-15	89.6	0%	\$0	\$0	\$0	\$0	1.8			
26114065			Z	Accelerator Shutdown	02-Jun-15	18-Aug-15	31-Aug-15	89.6	0%	\$0	\$0	\$0	\$0	1.8			
26114070			C	Install Piping & Chilled Beams - NW Quadrant	05-Jan-15	01-Jul-15	15-Jul-15	89.6	70.1%	\$29,092	\$0	\$41,500	\$29,092	1.8			
26114072			C	Wait (Wait Period from Start of 26114072)	02-Jun-15	17-Jun-15	30-Jun-15	89.6	0%	\$0	\$0	\$0	\$0	1.8			
26114075			C	Install Piping & Chilled Beams - SE Quadrant	05-Jan-15	20-Jul-15	31-Jul-15	89.6	69.4%	\$28,801	\$0	\$41,500	\$28,801	1.8			
26114077			Z	Wait (Wait Period from Start of 26114075)	21-Jul-15	05-Aug-15	18-Aug-15	89.6	0%	\$0	\$0	\$0	\$0	1.8			
26114080			C	Install Piping & Chilled Beams - SW Quadrant	05-Jan-15	23-Sep-15	06-Oct-15	89.6	86%	\$28,810	\$0	\$33,500	\$28,810	1.8			
26114085			C	Install Fire Protection - East Arc	05-Jan-15	01-Jul-15	15-Jul-15	96.8	46.6%	\$23,766	\$0	\$51,000	\$23,766	1.8			
26114090			C	Install Fire Protection - West Arc	05-Jan-15	03-Aug-15	14-Aug-15	96.8	47.5%	\$23,750	\$0	\$50,000	\$23,750	1.8			
26114095			C	Controls - Engineering	01-May-15	29-May-15	27-Feb-15	95.0	0%	\$0	\$0	\$14,700	(\$14,700)	0.0			
26114100			C	Controls - Material Delivery	02-Jun-15	30-Jun-15	30-Jun-15	95.0	0%	\$0	\$0	\$66,448	\$0	0.0			
26114105			C	Controls - Conduit	01-Jul-15	31-Jul-15	31-Jul-15	95.0	0%	\$0	\$0	\$72,000	\$0	0.0			
26114110			C	Controls - Pull Wire	03-Aug-15	14-Aug-15	14-Aug-15	95.0	0%	\$0	\$0	\$40,000	\$0	0.0			
26114115			Z	Wait (Wait Period from Funding Milestone)	01-Oct-14	31-Mar-15	31-Mar-15		100%	\$0	\$0	\$0	\$0	0.0			
26114120			C	Electrical rough-In for chillers	05-Jan-15	29-May-15	30-Apr-15	97.4	99.4%	\$44,066	\$1,286	\$44,332	(\$266)	-4.0			
26114125			C	Electrical finish for chillers	05-Jan-15	29-Jul-15	31-Jul-15	97.4	92.6%	\$18,632	\$0	\$20,121	\$18,632	0.4			
26114130			C	Startup	24-Sep-15	08-Oct-15	21-Oct-15	89.6	0%	\$0	\$0	\$22,000	\$0	1.8			
26114135			C	Testing & Balancing	09-Oct-15	23-Oct-15	05-Nov-15	89.6	0%	\$0	\$0	\$9,000	\$0	1.8			
26114140			C	Contract Closeout	26-Oct-15	23-Nov-15	08-Dec-15	89.6	0%	\$0	\$0	\$4,000	\$0	1.8			
26114145			C	Contract Modifications	05-Jan-15	15-Oct-15	15-Oct-15	95.0	0%	\$0	\$0	\$59,975	\$0	0.0			
26114150			D	Tunnel A/C Bldng Cmmssng	24-Nov-15	02-Dec-15	15-Dec-15	89.6	0%	\$0	\$0	\$15,916	\$0	1.8			
26114155			E	Tunnel A/C Constrctn Mngmnt	05-Jan-15	15-Oct-15	15-Oct-15	97.0	41.71%	\$34,906	\$9,256	\$83,687	\$1	0.0			
26114160			H	Tunnel A/C Beneficial Occupancy	03-Dec-15	09-Dec-15	22-Dec-15	89.6	0%	\$0	\$0	\$6,164	\$0	1.8			
26114200M			M	Tunnel A/C Constr Comp		09-Dec-15	22-Dec-15	89.6	0%	\$0	\$0	\$0	\$0	1.8			

