

Projects: Dogleg Upgrade

Friday 17th July 2015
Andrew Kimber

Project overview

- AIPDG1 – Engineering and management oversight
- AIPDG2 – Magnet removal, modification, test and reinstall ✓
- AIPDG3
 - Upgrade 9 power supplies [1] [2]
 - Upgrade facilities AC power distribution panel (complete),
 - AC supply cables(pulled, awaiting termination) and
 - DC output cabling between service building and tunnel (cables pulled and terminated at the magnet, needs terminating at supply)
 - Install Shunt Resistors for Doglegs 3-9, if required [3]

To be installed and tested by the Fall 2015 run

[1] RAR report from C. Tennant. PDF can be found in the dogleg project "Supporting documents" folder

[2] Dogleg specifications from M. Tiefenback can be found in the dogleg project "Supporting documents" folder

[3] Present plan is to software limit dogleg shunts to 10A. No shunt resistors required.

Specification

	Dog 1	Dog 2	Dog 3	Dog 4	Dog 5	Dog 6	Dog 7	Dog 8	Dog 9
Long Term Current Stability - 8Hrs	Unchanged from 6GeV era	500 ppm							
Long Term Current Stability - 24Hrs		500 ppm							
Max Ripple Current, Peak to Peak , 0-1kHz		5 ppm							
Max Ripple Current, Peak to Peak, 1-10kHz		100 ppm							
Max Ripple Current, Peak to Peak, >10kHz		500 ppm							
Min. Set Current Resolution		50 mA							
Absolute Current Accuracy		500 ppm							
Current Repeatability		500 ppm							
Maximum Operating Current, A		318	430	378	366	390	414	396	413
Desired Current overhead		10%							
Hysteresis		No hysteresis cycle required							


- 80V, 500 Amps
- Low ripple field below 10kHz
- High Efficiency
 - Water requirement unchanged
 - Footprint for buildings are unchanged
 - Minimal impact on breaker and input AC currents

Timeline highlights

- Design phase started in earnest early this year
- All bulk supplies in house
- Detailed design and manufacture of boards, AC and DC plates, chassis and firmware nearing completion
- FA testing early August 2015 into resistive load
- Excellent progress made on subsequent units (50% complete)
- August and September will see testing of remaining units
- FA test into magnets late August
- Installation of units in W2 and NLSB in Sep/Oct
- Ready for Fall 2015 run


Design philosophy/concept

- Modular **in-house** design
- Use existing designs where appropriate
- Use existing components where appropriate (minimize spares)
- Keep it simple
- Improve on the designs of vendors
- Design so that it can be used for future projects
- Use UL approved products where possible
- Use best engineering practice (national codes, IEC standards)




Early concept of general layout

Modular design



Closing the loop



Design utilizes an off the shelf commercial bulk supply with an in-house digital control scheme, effectively 'closing the loop' around the bulk supply.

Why Digital ?


- Flexibility
- Easily reconfigured for different systems
- Adaptive (temperature compensation, etc...)
- Ability to implement modern control methods (State Space, etc...)

Bulk supply contract

- Tender was placed for a bulk power supply capable of 80V and 450A (36kW) with a regulation of 0.1% in September 2014.
- Bulk supply contract: \$256,753 for 10 units (under \$280k budget) was awarded to Ametek in January 2015.
- FA 'unit' arrived at JLab on May 7th and successful testing completed (with a couple of minor issues). A 'unit' is actually 2x250A units in parallel in master/slave configuration.
- Production units were all delivered in June.




Prototype/First Article




Rack progress




AC Plate



Back view







Front view





Top view

Interface boards/chassis



Controller Design

- Provides system control and instrumentation
- Implements feedback control loop
- Handles remote communication
- Provides local controls
- Implements fault logic (LCW, Overtemp, Overload, ...)



Why build in house?

We could have purchased 9 power supplies from vendor X

- Pros for designing/building in house:
 - Complete control over design decisions and layout
 - IP retained within JLab
 - Spares (especially PCB boards) will be significantly cheaper
 - Modular design, expandable (or reducible) as needed for future projects
 - Upgrade path, especially controls firmware
 - On the job training for technicians, easier to troubleshoot (because they helped build it)
 - Ownership of system
 - Interest for engineers
 - Dogleg PSU project was manageable in quantity, power (I&V), and can be delivered quickly
 - Potential cost savings
 - Build within timeline. Most vendors could not deliver full units before January 2016
- Cons:
 - No-one to blame but ourselves!!
 - Move risk from specification writing (Hall B power supplies not detailing dump circuit) to rest of design/manufacture/testing process – higher risk?
 - Labor intensive, prevents other projects making progress
 - Documentation problems (designer throughput, limited technical writing skill base)
 - Do not have years of power supply manufacture behind us
 - No 'standard' products to base designs on


Summary

- Overall the project is planned to complete, with float, by the fall run 2015
- Procurement costs should come in below budget, although labor costs look to be higher than what is currently in the AWP
- Bulk supply contract complete
- Other procurements nearing completion, testing of FA unit planned in ~two weeks.

This will be a major achievement for the DC Power group. It will give us units specifically designed for CEBAF operations and will give us flexibility and options for future projects

Backup slides




Overall mechanical design




Testing

PS Location	Dogleg First Article	Load Value	0.16 ohm	Date:	12-May-15	Names:	Master SN: 1513A01842 Slave SN: 1513A01843							
	Ratio	0 Amps	50 Amps	100 Amps	150 Amps	200 Amps	250 Amps	300 Amps	350 Amps	400 Amps	450 Amps	500 Amps	500 Amps	500 Amps
Drive	1.0000		1.0000		3.0030	4.0005	5.0004	6.0003	6.9990	7.9990	9.0009	10.0001	10.0001	10.0000
I Transducer	100.0000	72.0000	0.0000	93.3000	0.0000	199.1000	0.0000	298.6000	0.0000	398.0000	0.0000	497.2000	0.0000	0.0000
I out VDC (monitor)	50.0000	0.0000	0.0000	99.8500	0.0000	199.9000	0.0000	300.0000	0.0000	400.0000	0.0000	500.0000	0.0000	0.0000
V out VDC (monitor)	8.0000	0.0000	0.0000	13.5520	0.0000	27.2800	0.0000	41.4400	0.0000	56.1600	0.0000	71.7600	0.0000	0.0000
V out VDC (at load)	1.0000	0.0190	0.0000	13.5800	0.0000	28.7270	0.0000	41.4000	0.0000	56.0000	0.0000	71.6000	0.0000	0.0000
V L1 (VAC)	1.0000	476.0000	0.0000	476.0000	0.0000	473.0000	0.0000	472.0000	0.0000	474.0000	0.0000	473.0000	0.0000	0.0000
V L2 (VAC)	1.0000	478.0000	0.0000	478.0000	0.0000	473.0000	0.0000	472.0000	0.0000	474.0000	0.0000	473.0000	0.0000	0.0000
V L3 (VAC)	1.0000	476.0000	0.0000	476.0000	0.0000	475.0000	0.0000	474.0000	0.0000	476.0000	0.0000	474.0000	0.0000	0.0000
I L1 (AAC)	1.0000	7.2000	0.0000	5.3900	0.0000	12.0000	0.0000	22.1000	0.0000	33.5000	0.0000	51.1000	0.0000	0.0000
I L2 (AAC)	1.0000	7.2600	0.0000	5.0000	0.0000	10.8000	0.0000	21.4000	0.0000	34.5000	0.0000	51.9000	0.0000	0.0000
I L3 (AAC)	1.0000	8.4000	0.0000	5.9300	0.0000	12.5000	0.0000	23.5000	0.0000	36.6000	0.0000	54.6000	0.0000	0.0000
Power Factor (VAR)	1.0000	0.0700	0.0000	0.5040	0.0000	0.6830	0.0000	0.7660	0.0000	0.8610	0.0000	0.9060	0.0000	0.0000
Real Power In (KW)	1000.0	470.0	0.0	2270.0	0.0	6630.0	0.0	14050.0	0.0	24750.0	0.0	39100.0	0.0	0.0
LCW Flow Master	1.0000							1.4000						
LCW Flow Slave	1.0000							1.4000						
Temp (In) M	1.0000	0.0	0.0	85.0	0.0	86.0	0.0	86.0	0.0	86.0	0.0	86.0	0.0	0.0
Temp (Out) M	1.0000	0.0	0.0	88.3	0.0	88.6	0.0	89.9	0.0	91.6	0.0	93.9	0.0	0.0
Temp (In) S	1.0000	0.0	0.0	84.8	0.0	85.0	0.0	85.0	0.0	85.3	0.0	85.7	0.0	0.0
Temp (Out) S	1.0000	0.0	0.0	84.7	0.0	85.6	0.0	86.2	0.0	87.9	0.0	89.6	0.0	0.0

Efficiency



Dogleg Bulk Supply First Article Setup and Acceptance Testing	
Document Number: ESDC-01-180	Revision Number: Rev 1.0 (15)
Author: K. Banks	Reviewed: K. Banks
Approved: K. Banks	Released: K. Banks
Procedure Overview	
This procedure describes the setup and testing of the Bulk Supply First Article. The procedure includes the setup of the test equipment, the execution of the test, and the recording of the test results. The test results are used to determine if the Bulk Supply First Article is acceptable for production.	
Equipment	
1. Electrical AEC Test Room 40V AC Input Power Supply	
2. Electrical AEC Test Room 40V AC Input Power Supply	
3. Measuring High Power Load and Input Power	
4. Measurement of Input Power	
5. Measurement of Input Power	
6. Measurement of Input Power	
7. Measurement of Input Power	
8. Measurement of Input Power	
9. Measurement of Input Power	
10. Measurement of Input Power	




Risk register

1. Work priority clash with 12GeV (Hall B?)
 - Designer time for schematics and layouts
 - Fab shop time for stuffing boards in house
 - Turnkey if needed?
2. Re-spin required of Power Supply controller
3. Bulk supply contract fails to deliver production units on time
4. Firmware takes longer than expected


High Precision Digital Regulation and Control Module
SYS B11 B12

480VAC INPUT, VVU, AC POWER MONITORING WIRING
--SYS B1,B2,B3,B7





DC Plate electrical

x2 Parallel SMPS
--SYS B4



DC Output Assembly
--SYS B5



Costings

- AWP states:
 - 1.1 FTE's for DC Power (2.3 on plan, worst case)
 - 0.6 FTE's for Fab shop, designer and electricians (0.56 on plan)
 - 0.27 FTE's for Seaton (0.4 on plan)
 - ? FTE's for Croke (0.2 on plan)
- \$518.34K of procurements allocated, \$300.21K YTD spent/committed
 - \$256,753 for bulk supplies (10 units)
 - \$38,626K spent in FY15 on
 - Racks for **all** units (~\$22K)
 - DCCT's for **all** units (~\$7K)
 - Misc. parts for prototype unit (~\$10K)
- Closest comparison is LAM1C (500A/80V) for \$61.4K (part of a larger contract and 2012 dollars) + install/test labor
- We estimate each dogleg will be ~\$40-45K per power supply (+ labor)
- Additional costs for remaining items (Electricians) and infrastructure, prototyping

Under on procurements, over on labor