



# 12 GeV Upgrade Project - Status




June 17, 2013


**Jefferson Lab**  
● Thomas Jefferson National Accelerator Facility



# 12 GeV Upgrade Project



Upgrade is designed to build on existing facility: vast majority of accelerator and experimental equipment have continued use





The completion of the 12 GeV Upgrade of CEBAF was ranked the highest priority in the 2007 NSAC Long Range Plan

## Scope of the project includes:

- Doubling the accelerator beam energy
- New experimental Hall and beam line
- Upgrades to existing Experimental Halls



# 12 GeV Scientific Capabilities

*Hall D* – exploring origin of **confinement** by studying **exotic mesons**



*Hall B* – understanding **nucleon structure** via generalized parton distributions

*Hall C* – precision determination of **valence quark** properties in nucleons and nuclei



*Hall A* – form factors, future new experiments (e.g., SoLID and MOLLER)

# 12 GeV Science

**New**

phenomenology  
techniques (theory+exp)  
standard model tests




**Discovery  
Potential**

## Defining the Science Program:

- Highest priority in 2007 NSAC Long Range Plan
- **Eight Reviews:** JLab Program Advisory Committees (PAC) 2006 through 2012
- **Results:** *52 experiments approved; 15 conditionally approved*
- PAC40 scheduled June 2013
- White paper for 2012 NSAC subcommittee published

*Experiments for 4 Halls approved for more than seven years of operation beginning in FY15*



# 12 GeV Approved Experiments by PAC Days

Topic	Hall A	Hall B	Hall C	Hall D	Total
The Hadron spectra as probes of QCD (GlueX and heavy baryon and meson spectroscopy)		119		120	239
The transverse structure of the hadrons (Elastic and transition Form Factors)	144	85	102		331
The longitudinal structure of the hadrons (Unpolarized and polarized parton distribution functions)	65	120	140		325
The 3D structure of the hadrons (Generalized Parton Distributions and Transverse Momentum Distributions)	409	982	108		1499
Hadrons and cold nuclear matter (Medium modification of the nucleons, quark hadronization, N-N correlations, hypernuclear spectroscopy, few-body experiments)	114	120	179		413
Low-energy tests of the Standard Model and Fundamental Symmetries	513			79	592
<b>Total</b>	<b>1245</b>	<b>1426</b>	<b>529</b>	<b>199</b>	<b>3399</b>


**More than 7 years of approved experiments**






# 12 GeV Upgrade – Detector Highlights


*All major detector systems under construction;  
many undergoing testing*



Hall B Drift Chamber  
Region 1  
(Idaho State U)



Hall C Quartz  
Hodoscope  
(NCA&T)




Hall B Drift Chamber  
Region 2  
(Old Dominion U)




Hall B PCAL  
(JLab/OU)

Hall D Central Drift Chamber  
(Carnegie Mellon)




Hall D Forward Drift Chamber  
(JLab)







# CLAS12 Drift Chambers (DC R1)




S1, S5, & S6 are strung  
 S1 ready for shipping  
 S5 & S6 ready for HV test  
 S2 & S3 stringing underway

**Expected completion: August 2013**




# CLAS12 DC R2 - Cosmic Ray Tests

DCRB test setup



**ODU – R2 sector, efficiency measured just over 98% at 2550V**

“good” events (non-typical)







# CLAS12 Forward ToF (FTOF)

- Panel 1a: Refurbishment and QA with cosmic rays completed at JLab
- Panel 1b: Project developed, constructed and all scintillator bars tested at **University of South Carolina**

Purpose: Provide timing information for charged particle id and separate pions, kaons and protons. Also used in fast trigger decision.




FTOF New Panel Time Resolution Measurements



## Panel-1b arrays:

- 62 counters in 6 sectors  
 $L = 17 \rightarrow 408 \text{ cm}$ ,  $6 \text{ cm} \times 6 \text{ cm}$   
double-sided readout  
Hamamatsu R9779 PMTs
- all counters meet timing specs.
- **Transport to JLab June 2013**
- **Ready for installation Jan. 2014**


# CLAS12 – Preshower Calorimeter (PCAL)



Purpose: Used primarily for id of electrons, photons,  $\pi^0 \rightarrow \gamma\gamma$ , and neutrons.


## **Status:**

- All six PCAL modules are fully assembled.
- Five have been QA cosmic ray tested and are ready to be installed.
- Sixth module will be tested in June.
- It took two years and 6 months from the moment of receiving components to fully assemble and test all 6 modules of CLAS12 PCAL.





# Hall D – Detector Highlights



**BCAL**  
(Univ of Regina)




**FCAL**  
(Indiana Univ)

**FSU – TOF scintillators, light guides**


**CUA – tagger hodoscope**

**UConn – tagger microscope**

**UMass – F1TDC testing**



**Central Drift Chamber**  
(Carnegie Mellon)



**Forward Drift Chamber**  
(JLab)

# Hall C – Highlights

## DETECTORS (NSF-MRI funded):

Hampton University – past half-way point in stringing the second wire chamber assembly.

The first chamber stack is under high voltage and signals from it are being studied.

Univ of Virginia - manufacturing design detailing for the noble gas Cerenkov continues, PMTs and mirrors are ordered.

Univ of Regina - The parts for the heavy gas Cerenkov counter are being readied at for shipment to Jefferson Lab, followed by assembly on-site planned for June 2013



**Q1 Magnet  
Yoke Stack complete  
at SMI, UK**



# 12 GeV Spectrometer SC Magnets

## Hall C SHMS:

- HB – Michigan State Univ making good progress
- Q1 – Scientific Magnetics, UK all 4 coils built, assembly to be done at nearby subcontractor
- D/Q2/Q3 – Sigma Phi, France coil winding procedures including conductor pre-compression under development

## Hall B CLAS12:

- Torus – FNAL start of prototype coil winding this week; JLab design effort & cryostat factory making solid progress
- Solenoid – Everson Tesla, PA, Intermediate Design Review scheduled for June 26, 2013.

## Hall D:

- Solenoid – successfully tested at 1500A, quench requiring re-assessment of procedures before tests start again, future refrigerator repair required



CLAS12 Torus coil winding table at FNAL

# 12 GeV Upgrade - Accelerator Highlights

*Commissioning start – September 2013*



12 GeV Cryomodules & RF Zones



CHL Upper Coldbox



East Recombiner



East Arc



CHL Lower Coldbox



# SRF Technology: Production for CEBAF

- Ten **C100 cryomodule production** for 12 GeV successfully completed (last 3 in the new TLA)
- **C100 testing** in CMTF (Cryo-Module Test Facility) completed on June 6, 2013
- All ten C100 cryomodules **installed** in the tunnel
- **Commissioning of C100** in the tunnel progresses well, 6 done, 4 to go
- **Re-commissioning of C20 and C50** (6 GeV CEBAF cryomodules) being performed in parallel with C100 commissioning
- The **gradient improvement program** for the **C50** has started:
  - First improved C50 will be ready for commissioning with beam (start in mid Nov 2013).
  - Plan is to rework one C50/year during 12 GeV CEBAF operations.




# Accelerator Status

- RF Power: ahead of cryomodule commissioning
- Magnet Power:
  - Trim PS arriving (50 of 260)
  - Box PS supplies: Arc 1 about to ship; Arc 2/Hall A about to start test
- Cryogenics: CHL2
  - Met the commissioning performance goals
- Extraction:
  - Installation of rf components underway in service building
- I&C: Controls software nearly complete; Safety systems ready for beam
- Beam Transport:
  - Arcs: East Arc final aligned; West Arc being final aligned
  - Hall A/Hall B/Hall C: HA dipole measurements complete
  - Hall D: dipoles going in



# 12 GeV Upgrade Project Schedule




**FY12: reduction of \$16M**  
**FY13: no restoration**

Present expectation (subject to rebaseline approval in August):

- 16-month installation**  
 May 2012 - Sept 2013
- Accelerator commissioning start**  
 Oct 2013
- Hall A commissioning start**  
 Feb 2014
- Hall D commissioning start**  
 Oct 2014
- Halls B & C commissioning start**  
 Jan/Feb 2016
- Project Completion**  
 March 2017

Information based on  
 DOE Project Review  
 May 7-9, 2013

# 12 GeV Project Schedule



- Cryomodules, Cryogenics, Beam Transport, and Extraction will be complete in FY13
- Power and I&C deliveries extend into FY14 but will not affect commissioning schedule



# 12 GeV Upgrade Project Status



Hall D & Counting House

## Project 77% Complete, 91% Obligated

- Civil (92%) ; Accelerator (91%) ; Physics Equip (~62%)

## Challenges with spectrometer superconducting magnets

- All 7 new magnets under contract
- Refurbished Hall D Solenoid being tested

## Rebaseline meeting scheduled for August 9, 2013

- Implementation date September 1, 2013
- TPC = \$338M ; CD-4B March 2017

Hall D Interior



# APPENDIX



# CD4: Key Performance Parameters


- CD-4 is phased
  - CD-4A: Accelerator and Conventional Facilities
  - CD-4B: Experimental systems

CD-4A, Deliverables / Key Parameters

Subsystem	Technical Definition of Completion
Accelerator	12 GeV capable 5.5 pass machine <u>installed</u>
Accelerator	11 GeV capable beamline to Halls A, B, and C <u>installed</u>
Accelerator	12 GeV capable beamline to Hall D tagger area <u>installed</u>
Accelerator	Accelerator commissioned by transporting a $\geq 2$ nA electron beam at 2.2 GeV (1 pass)
Conventional Facilities	New Experimental Hall and the Counting House: $\geq 10,500$ square feet

Complete

# 12 GeV Accelerator Schedule (details)



6-months schedule float to CD-4A


Not needed for Hall D beam commissioning or CD4

Not needed for Hall A beam commissioning



# Forward Time-of-Flight (FTOF)

USC, JLab




Purpose: Provide timing information for charged particle identification and separate pions, kaons and protons. Will also be used in fast trigger decision.

Status: Panel 1a: Refurbishment and QA with cosmic rays completed at JLab. Panel 1b: All counters assembled and QA cosmic ray tested at USC. Panel 2:

PARAMETER	DESIGN VALUE
<b>Panel-1a:</b>	
Angular Coverage	$\theta: 5^\circ \rightarrow 35^\circ$ , $\phi: 50\% \text{ at } 5^\circ \rightarrow 85\% \text{ at } 35^\circ$
Counter Dimensions	$L = 32.3 \text{ cm} \rightarrow 376.1 \text{ cm}$ , $w \times h = 15 \text{ cm} \times 5 \text{ cm}$
Scintillator Material	BC-408
PMTs	EMI 9954A, Philips XP2262
Design Resolution	$90 \text{ ps} \rightarrow 160 \text{ ps}$
<b>Panel-1b:</b>	
Angular Coverage	$\theta: 5^\circ \rightarrow 35^\circ$ , $\phi: 50\% \text{ at } 5^\circ \rightarrow 85\% \text{ at } 35^\circ$
Counter Dimensions	$L = 17.3 \text{ cm} \rightarrow 407.9 \text{ cm}$ , $w \times h = 6 \text{ cm} \times 6 \text{ cm}$
Scintillator Material	BC-404 (#1 $\rightarrow$ #31), BC-408 (#32 $\rightarrow$ #62)
PMTs	Hamamatsu R9779
Design Resolution	$60 \text{ ps} \rightarrow 110 \text{ ps}$
<b>Panel-2:</b>	
Angular Coverage	$\theta: 35^\circ \rightarrow 45^\circ$ , $\phi: 85\% \text{ at } 35^\circ \rightarrow 90\% \text{ at } 45^\circ$
Counter Dimensions	$L = 371.3 \text{ cm} \rightarrow 426.2 \text{ cm}$ , $w \times h = 15 \text{ cm} \times 5 \text{ cm}$
Scintillator Material	BC-408
PMTs	EMI 4312KB
Design Resolution	$110 \text{ ps} \rightarrow 150 \text{ ps}$
<b>PID:</b>	
$\pi/K$ Separation	$4\sigma$ separation up to $2.8 \text{ GeV}$
$K/p$ Separation	$4\sigma$ separation up to $4.8 \text{ GeV}$
$\pi/p$ Separation	$4\sigma$ separation up to $5.4 \text{ GeV}$

# CLAS12 – Preshower Calorimeter (PCAL)



Purpose: Calorimeters in CLAS12 will be used primarily for identification of electrons, photons,  $\pi^0 \rightarrow \gamma\gamma$ , and neutrons.


PARAMETER	DESIGN VALUE
Calorimeter type	Sampling, lead-scintillator
Number of modules	6
Coverage area	45 meter square
Distance from the target	7 meters
Angular coverage	5° to 35°
Number of scintillator layers	15 per module
Number of stereo readout views	3 (5 scintillator layers per view)
Number of readout channels	196 per module
Number of scintillator strips	1200 per module
Scintillator strips	1x4.5 cm <sup>2</sup> extruded (FNAL) with two holes
Lead sheets	2.2 mm thick, triangular shape (two pieces)
Scintillator lengths	2.5 cm to 432 cm
Readout via WLS fibers	1 mm diameter, 4800 fibers per module
Readout	PMT, Hamamatsu R6095
<b>Expected Performance</b>	<b>VALUE</b>
Energy resolution	10%/√E (with EC)
Position resolution	0.5 cm
Time resolution	500 ps

Status: All six PCAL modules are full assembled and five have been QA cosmic ray tested and ready to be installed. Remaining sixth module will be tested in June. It took two years and 6 months from the moment of receiving components to fully assemble and test all 6 modules of CLAS12 PCAL.



# CLAS12 – PCAL Cosmic Ray Test

Result of HV gain matching of light yield at fixed distance from PMT



Run 4221 (LC1881) Run 4289 (FADC)