

12 GeV Upgrade VARIANCE ANALYSIS REPORT

WBS: 1.3.6.5 - Construction Accelerator IC&S Insertable Dump

Control Account Manager: M. Spata

For Period Ending: Aug 13

12 GeV 1.3.6.5	SCHEDULE FLAG				COST FLAG			
	(A)	(B)	(B-A)	(B/A)	(C)	(D)	(C-D)	(C/D)
Values are in \$K Dollars (other than SPI & CPI)	Planned Value	Earned Value	Schedule Variance	Schedule Perform Index	Earned Value	Actual Cost	Cost Variance	Cost Perform Index
	BCWS	BCWP	sv	SPI	BCWP	ACWP	CV	CPI
Month of Aug-13	0	0	0	1.00	0	8	-7	0.04
Cumulative	286	120	-166	0.42	120	163	-43	0.74

Yellow Flag: Index <.9 / >1.1 OR Variance > \$25K Red Flag: Index <.8 / >1.2 AND Variance > \$50K

1. Cause (Address Variances Individually)

SV: Late start due to resource limitations.

2. Proposed Solutions (Corrective Actions)

SV: Working the Rebaseline plan which is different from Baseline. All major procurements are complete. Installation of mechanical components has been pushed to October/November. Electronics installation to follow.

Estimated Resolution By (Date) September 30, 2013

3. Impact on Project Cost/ Schedules

Schedule Variance Projection						
Sep	Oct	Nov	Dec	Jan	Feb	

4. Comments

Control Account Manager:	Project Manager:		
Mike Spata	Leigh Harwood		
	D. Miner for C. Rode		