

12 GeV Upgrade VARIANCE ANALYSIS REPORT

WBS 1.8.: Construction – Pre-Ops Control Account Manager: Claus Rode For Period Ending: Sep 13

12 GeV 1.8	SCHEDULE FLAG				COST FLAG				
	(A)	(B)	(B-A)	(B/A)	(C)	(D)	(C-D)	(C/D)	
Values are in \$K Dollars (other than SPI & CPI)	Planned Value	Earned Value	Schedule Variance	Schedule Perform Index	Earned Value	Actual Cost	Cost Variance	Cost Perform Index	
	BCWS	BCWP	sv	SPI	BCWP	ACWP	CV	CPI	
Month of Sep-13	198	146	-51	0.74	146	284	-138	0.51	
Cumulative	198	146	-51	0.74	146	284	-138	0.51	

Yellow Flag: Index <.9 / >1.1 AND Variance > \$50K Red Flag: Index <.8 / >1.2 AND Variance > \$100K

1. Cause (Address Variances Individually)

CV: 1.8.1.2 -\$48K Power charge; this Cv will be recovered as part of the Nov/Dec run progress.

1.8.1.3.1 -\$35K CM commissioning; this CV for additional labor will not be recovered

1.8.1.3.2 -19K DC Power; expect that part of this Cv will be recovered

1.8.1.3.3 -\$39K Cryo; this task is complete and closed, but the Cv will increase to -\$55K due to an open Credit Card item

2. Proposed Solutions (Corrective Actions)

~\$100K Cv is not recoverable

Estimated Resolution By (Date):

- 3. Impact on Project Cost/ Schedules
- ~\$100K cost overrun will increase the EAC.
- 4. Comments

Control Account Manager: NA	Project Manager: C. H. Rode					