



# Report from the EIC Project

APS Topical Group on Hadronic Physics  
Business Meeting

Jim Yeck, EIC Project Director

April 12, 2023

Electron-Ion Collider



**BROOKHAVEN**  
NATIONAL LABORATORY

Jefferson Lab

U.S. DEPARTMENT OF  
**ENERGY** | Office of  
Science


# EIC Requirements

## Project Design Goals



- High Luminosity:  $L = 10^{33} - 10^{34} \text{cm}^{-2}\text{sec}^{-1}$ , 10 – 100  $\text{fb}^{-1}/\text{year}$
- Highly Polarized Beams: 70%
- Large Center of Mass Energy Range:  $E_{\text{cm}} = 20 - 140 \text{ GeV}$
- Large Ion Species Range: protons – Uranium
- Large Detector Acceptance and Good Background Conditions
- Accommodate a Second Interaction Region (IR)

Conceptual design scope and expected performance meets or exceed NSAC Long Range Plan (2015) and the EIC White Paper requirements endorsed by NAS (2018).

NSAC Long Range Plan (2023) expected to endorse EIC.



The 2015  
LONG RANGE PLAN  
for NUCLEAR SCIENCE





# Electron-Ion Collider

## Summary

- Partnership among Brookhaven Lab, Jefferson Lab, and DOE with support from New York State
- Milestones
  - CD-1, Preliminary Baseline June 2021(A)
  - CD-3A, Long Lead Procurement Jan 2024
  - CD-2/3, Baseline/Const. Start April 2025
  - CD-4a, Initial Operations April 2032
  - CD-4, Construction Complete April 2034
- Schedule and Budget
  - Cost Range at CD-1 = \$1.7–2.8B, plus \$100M from NYS and \$150M In-kind
  - Pursuing technically driven schedule and budget profile (most cost effective)
  - DOE FY23 Enacted: \$70 M; IRA: \$138 M
  - DOE FY24 President's Request: \$97.85 M
- EIC will be the only particle collider operating in the U.S.
- Strong national and international interest
  - Over 1360 future users from 267 institutions in 36 countries planning experiments
  - International EIC Advisory Board and Resource Review Board

## Double Ring Design Based on RHIC Facilities




# BNL/TJNAF Special Partnership




- BNL/JLab partnership established in early 2020
- Integrated project management and scope
- Serving together as hosts for the EIC experimental program

# DOE Project Plan



Milestone/Event	Date
CD-0, Mission Need Approved	December 2019
DOE Site Selection Announced	January 2020
BNL - TJNAF Partnership Agreement Established	May 2020
CD-1, Alternative Selection and Cost Range Approved	June 2021
<b>CD-3A, Long Lead Procurement Approval</b>	<b>January 2024</b>
<b>CD-2/3, Performance Baseline/Construction Start Approval</b>	<b>April 2025</b>
<b>Planned Date for RHIC Shut Down</b>	<b>June 2025</b>



**EIC Double Ring Design  
Based on Existing RHIC Facility at BNL  
RHIC Operations Concludes in 2025**



# RHIC Infrastructure

Hadron Rings and STAR Detector in the 6



# ePIC Detector


- Asymmetric beam energies
  - require an asymmetric detector Barrel with electron and hadron endcap
    - 9.5 m
  - Tracking, particle identification, EM calorimetry and hadronic calorimetry functionality in all directions
  - very compact detector **Integration** will be key
  
- Imaging science program with protons and nuclei
  - requires specialized detectors integrated in the Interaction Region over 80 m
  
- Science program required momentum resolution
  - requires a large bore 2T magnet (1.7 T magnet operation point, stretch goal 2T) that has same geometry as the BaBAR magnet.
  
- Streaming readout electronics model
  - highest scientific flexibility







# New Infrastructure Planned




APPROVED NEW BUILDINGS				POWER SUPPLY BLDGS.		COOLING SYSTEM								
		sq. ft.	MVA		sq. ft.	MVA								
(A)	1012C	Kicker Power Supply	11,061	1.25	(I)	1001A	4,284	1.19	12	2	4	6	7	
(B)	1012D	400 MeV Linac	9,812	1.16	(II)	1003A	4,284	1.16	Heat load (MW)	0.1	10	6	7	1
(C)	1002H	Injection Linac	17,948	4.10	(III)	1005T	6,405	1.73	Flow rate (gal/min)	94	6,612	4,221	4,778	1,028
(D)	1004G	Cooling / Kicker	4,421	0.41	(IV)	1007A	9,034	12.6	Blowdown (gal/min)	0.2	18	11	13	3
(E)	1006J	Cryo Building	4,738	2.85	(V)	1009A	4,284	1.18	Makeup (gal/min)	1	88	56	63	14
(F)	1010C	RF Power Amplifier	40,844	28.2	(VI)	1011A	4,284	1.16						
(G)	1010D	DI Pumphouse	5,037	0.99								10	10cryo	
(H)	1010E	Cryo Facility	5,325	1.10								23	1	
EXISTING BUILDINGS		(1) 1012 & 1012A Interaction Region & Cryo/Polarimeter Service Building			(2) 1002 Interaction Region			(3) 1004 & 1004A RHIC RF Supply Building						
		(4) 1006 Complex Detector 1 Experimental Hall & Service Buildings			(5) 1008 Complex Detector 2 Experimental Hall & Service Buildings									

New York State will provide new EIC support buildings (\$100M).



# EIC Schedule



# Cost Estimate Status (DOE)

*CD-1 Approved  
Cost Range  
1.7-2.8B*


*DOE total project cost estimate and overall project schedule provide the basis for the DOE funding profile.*

*\$150M IKC assumptions:  
\$50M accelerator  
\$100M detector (1/3)*



*10% on LOE activities  
35% on balance*

WBS	DOE+HRA schedule	working Jan-2023
6.01 - Project Management	\$	184,214,124
6.02 - Accelerator Dev. & R&D	\$	74,971,335
6.03 - Injector System	\$	187,982,740
6.04 - Electron Storage Ring	\$	180,590,034
6.05 - Hadron Ring	\$	108,733,042
6.06 - Interaction Region & Detector Interface	\$	167,463,407
6.07 - Accelerator Systems Support	\$	218,809,284
6.08 - RF Systems	\$	366,647,360
6.09 - Cryogenics	\$	144,964,733
6.10 - Detector	\$	225,873,364
6.11 - Infrastructure	\$	251,542,932
6.12 - Pre-Operations	\$	51,119,308
<b>P6 Total (incl. escalation &amp; overhead)</b>	<b>\$</b>	<b>2,162,911,663</b>
Approved Scope_Cost Changes to be Implemented in P6	\$	82,748,000
Less Excess Escalation for activities beyond CD-4 dates (estimated)	\$	(58,003,992)
Less In Kind Contributions balance (not coded in P6)	\$	(86,977,421)
Less Actual Costs (AC) thru Nov. 22	\$	(69,781,005)
<b>Total work to go</b>	<b>\$</b>	<b>2,030,897,245</b>
Contingency	\$	627,598,742
<b>Total w Contingency</b>	<b>\$</b>	<b>2,658,495,987</b>
Actual Costs (AC) thru Nov-2022	\$	69,781,005
<b>Estimated Total Project Cost</b>	<b>\$</b>	<b>2,728,276,992</b>

# Current DOE Funding Plan



- DOE Inflation Reduction Act funding of \$138M allocated in September 2022. Actual FY2023 funding is \$70M. DOE request for FY2024 is \$98M.
- RHIC shut down planned for June 2025. Significant RHIC Operations funding will be redirected to EIC construction starting in FY2025 and reaching ~\$150M/year in FY2026.
- Current funding supports DOE CD-3A, Long Lead Procurement Approval, in January 2024. Long lead procurement items mitigate risks: technical, supply chain, inflation, schedule etc.



**BROOKHAVEN NATIONAL LABORATORY**  
**D. Gibbs**  
 Laboratory Director  
**R. Tribble** **J. Anderson**  
 Deputy Director for Science & Technology Deputy Director for Operations

**EIC BOARDS**  
**EIC Advisory Board**  
 S. Henderson, TJ Director, Chair  
**EIC Resource Review Board**  
 H. Gao, BNL Associate Lab Director for Nuclear & Particle Physics  
 D. Dean, TJ Deputy Director for Science  
 TBD Co-Chair, International Funding Agency


**ELECTRON-ION COLLIDER PROJECT**  
**J. Yeck (BNL), Project Director**  
**F. Willeke (BNL), Deputy Project Director and Technical Director**  
**K. Smith (BNL), Deputy Technical Director**  
**R. Ent (TJ), Co-Associate Director for the Experimental Program** **A. Lung (TJ), Deputy Project Director for TJNAF Partnership**  
**E. Aschenauer (BNL), Co Associate Director for the Experimental Program** **A. Seryi (TJ), Associate Director for Accelerator Systems & International Partnership**  
**L. Lari (BNL), Project Manager**

**EIC COMMITTEES**  
**Project Advisory Committee**  
 T. Glasmacher, Chair  
**Machine Advisory Committee**  
 T. Raubenheimer, Chair  
**Detector Advisory Committee**  
 E. Kinney, Chair  
**Infrastructure Construction Advisory Committee**  
 M. Fallier, Chair

**A. Deshpande (BNL)**  
 EIC Science Director

**M. Chamizo Llatas (BNL)**  
 EIC In-Kind Manager  
**K. Amm (BNL)**  
 EIC SC Magnet Production Manager

**EIC USERS**  
 EIC User Group Steering Committee  
 R. Fatemi, Chair  
 M. Radici, Co-Chair  
 ePIC Collaboration  
 TBD – Spokesperson



# EIC Boards and Committees

- DOE, BNL, and JLab envision an EIC facility that is “fully international in character,” [Tim Hallman].
- EIC Advisory Board provides oversight and advice on the construction of the facility, focusing on the accelerator.
- EIC RRB to provide oversight of the experiments, 1<sup>st</sup> meeting today!
- EIC Project Advisory Committee established in 2020 and provides advice on the successful delivery of the DOE Project (management, scope, schedule, cost, and performance).

## EIC BOARDS

### **EIC Advisory Board**

S. Henderson, TJ Director, Chair

### **EIC Resource Review Board**

**H. Gao**, BNL Associate Lab Director for Nuclear & Particle Physics

**D. Dean**, TJ Deputy Director for Science

**D. Bettoni**, International Funding Agency

## EIC COMMITTEES

### **Project Advisory Committee**

T. Glasmacher, Chair

### **Machine Advisory Committee**

**T. Raubenheimer**, Chair

### **Detector Advisory Committee**

**E. Kinney**, Chair

### **Infrastructure Construction Advisory Committee**

**M. Fallier**, Chair

## EIC USERS

### **EIC User Group Steering Committee**

**R. Fatemi**, Chair

**M. Radici**, Co-Chair

### **ePIC Collaboration**

**John Lajoie**, Spokesperson

**Silvia Dalla Torre**, Deputy Spokesperson

# Project Advisory Committee

- EIC Project Advisory Committee (PAC) meets 3-4 times each year
- Meeting Feb 22-23, 2023
- PAC Membership
  - Halina Abramowicz, Tel Aviv University
  - Thomas Glasmacher, MSU/FRIB
  - Barbara Jacak, LBNL
  - Jay Marx, LIGO Director-retired
  - Lia Meringa, FNAL
  - Elmie A. Peoples-Evans, ANL
  - Mark Reichanadter, SLAC

AGENDA		
Wednesday, February 22, 2023		
<a href="#">Click here for ZOOM</a>		
Time (in ET)	Topic	Facilitator
10:30-12:00	Tours	
12:00-13:00	Lunch Discussion	PAC and members of EMT
13:00-13:10	Welcome	D. Gibbs
13:10-14:00	DOE Review Results and Strategic Objectives: <ul style="list-style-type: none"><li>• General Feedback and Recommendations</li><li>• CD-3a Review in November and CD-2/3 Likely Combined</li><li>• Challenges</li><li>• Strong Hadron Cooling</li></ul>	J. Yeck, Discussion Lead
14:00-14:45	Preparation for the CD-3a Review	L. Lari, Discussion Lead
14:45-15:15	Preparing EIC as an International Facility: <ul style="list-style-type: none"><li>• EIC Advisory Board and EIC Resource Review Board Status and Plans</li><li>• EIC User Group and BNL Guest and Visitor Support</li></ul>	J. Yeck, Discussion Lead
15:15-15:30	Break	
15:30-16:15	Positioning EIC for Success: <ul style="list-style-type: none"><li>• Response to Report<ul style="list-style-type: none"><li>◦ Organization and IPT</li><li>◦ Procurement</li><li>◦ Facilities Support</li><li>◦ Other</li></ul></li></ul>	J. Yeck, Discussion Lead
16:15-16:30	Staff Planning and Hiring Status	BNL and JLAB
16:30-17:00	PAC Discussion with Project Director	
17:00-17:30	PAC Closed Discussion	T. Glasmacher
18:30	Dinner at Chachama Grill	
Thursday, February 23, 2023		
<a href="#">Click here for ZOOM</a>		
Time (in ET)	Topic	Facilitator
8:30-9:30	Response to Homework	
9:30-11:00	PAC Report Preparation	
11:00	Closeout	
12:00	Lunch	

**BROOKHAVEN**  
NATIONAL LABORATORY

operated by Brookhaven Science Associates  
for the U.S. Department of Energy



# DOE Reviews

- DOE Annual and Critical Decision Approval Reviews.
- DOE Annual Status Review on Jan 31 – Feb 2, 2023:
  - Numerous comments and 17 recommendations (next slide);
  - Host laboratories and the project support the results;
  - Supported CD-3A, Long Lead Procurement Approval, in January 2024 (feasible due to availability of Inflation Reduction Act (IRA) funding); and,
  - Recommended that CD-3A LLP scope should be inclusive, prioritized, and executed as funding is available.
- CD-2 and CD-3 reviews in 2025 should be combined.

# DOE Recommendations

- **Develop a detailed plan to evaluate the risks and benefits associated with the various approaches to strong hadron cooling** in order to prepare a successful baseline design for CD-2; report by October 2023.
- **Prepare scenarios of facility operation start-up in the absence of strong hadron cooling**, identifying a smooth ramp-up path from Day-1 operation to ultimate performance; report by October 2023.
- Develop interface definitions for services for all technical options being considered and present at the next DOE/SC review. **Prioritize completing the associated R&D topics** so that choices can be made as early as possible.
- **Expedite the award of the A/E contract to maintain the current schedule date of June 2023.**
- **Expedite the issuance of the CM/GC Phase I Request for Proposal and subsequent contract award by no later than March 2024 (award).**
- **Re-evaluate the need to include the electrical distribution equipment in the long lead procurement list prior to June 2023.**
- **Prior to CD-3A, determine how to manage the performance baseline** for the CD-3A scope that is currently integrated within the full schedule of activities.
- **Within the next six months, re-evaluate the tailoring strategy** to ensure it serves the best interest of DOE while enabling efficient execution of the project.

# EIC Summary

- Project scope and design meet the science requirements.
- Strong DOE support and increasing international engagement.
- DOE Inflation Reduction Act funding (\$138M) supports significant Long Lead Procurement (LLP).
- Project Goals in 2023:
  - Fully implement EIC governance bodies, e.g., RRB;
  - Continue to build the project team and clarify role of partners;
  - Grow the ePIC collaboration with RRB support;
  - Prepare LLP items for CD-3A approval in Jan 2024;
  - Develop designs, cost estimates, and schedules for CD-2/3 (Baseline/Construction Start) approval in 2025.

# Project Leadership Experience – Ingredients to success

- ✓ Facility is a priority of the science community!
  - ✓ Strong funding agency commitments and host role
    - ✓ Project leaders viewed as enabling success of others
      - ✓ Establish realistic goals – “Experience over hope”
        - ✓ Credibility through openness and transparency
          - ✓ Collective ownership of problems and solutions
            - ✓ Populate organization with critical experience
              - ✓ Success requires energy and enthusiasm!

*Project leaders who prioritize on schedule performance and exhibit behaviour that is consistent with a “project culture” are likely to be successful!*