

ECal Installation Update

S. Malace

Jefferson Lab

Overview: Installation in Hall A

1656 channels

ECal infrastructure: platform, enclosure, racks, patch panels etc.

Supermodule stacking

Heating system

Cooling system



Commissioning with cosmics

DAQ system

Cabling in Hall A

Cabling infrastructure: cable trays, strain relief panels

PMT/mu-metal Installation

Before Installation in Hall A

Albert/Bogdan and the Yerevan group (Aram, Karen and Samvel) worked on preparing all the parts needed to put ECal together

They also provided support for ECal's installation in Hall A

Installation in Hall A

Hall A technical staff: Lawrence (work coordinator), Zak, Travis, Cody, Casey, Cason, Lars, Sam, Ellen

Target group: Dave Meekins, Stan, Paul, Mark

Hall A staff: Don, Jimmy, Simona, Chandan, Jiawan, Ibrahim

Users (mostly students): Deb, Arna, Mahmoud, Keagan, Ryan, Hem, Jhih-Ying, Kip, Oliver, Andrew, Ben, Logan, Keegan, Provakar, Anurunddha, Nunzio, Vincenzo, Prakash

Hall A engineering and design group: Robin, Anthony, Derek, Chris


ECal Infrastructure

ECal platform, ECal enclosure, ECal frame, racks, patch panels, cable trays ...



Supermodule Stacking

184 supermodules installed, one supermodule consists of 9 blocks/light guides/PMTs: 1656 detector channels



Heater System

- Needed to maintain good transparency of calorimeter blocks to achieve the desired Ccal resolution
- 48 heater zones and >200 thermocouples have been installed
- Power connections to the zones are being completed and zone-by-zone testing is underway (heating each zone to 50-60 C)


- DSG (Marc McMullen) took the lead on heater controls and monitoring
- Developing a large scale control following the successful prototype model with each zone having its own set temperature and current to heaters adjusted by PID control loop

Slide from Don Jones

A heated detector prototype was tested in Hall A in 2023/2024

Don and Mark M. are almost done with having the heater system ready for a test with ECal (sometime next week?)

Don made ~ 1500 connections




Cooling System

- Needed to keep the temperature at the PMTs location under 50 C
- Air pumps under the ECal platform; pump control is manual, no feedback loop



PMT/mu-metal Installation: mu-metal Fabrication & PMT Testing

- Mu-metal shields: 4" long 18 mil thick (3 layers of 6 mil mu-metal) AND PMT window inserted 1.5 inch based on T and L mag field measurements



	$B(z=0)$	$B(z=1)$	$B(z=1.5)$	$B(z=2)$
1,1	31 Gauss	1.8	0.76	0.69
1,2	30	1.4	0.45	0.37
1,3	30	1.75	0.69	0.61
2,1	26	1.2	0.4	0.36
2,2	23.6	1	0.3	0.22
2,3	25	1.2	0.4	0.35
3,1	33	2.3	0.85	0.67
3,2	31	2.1	0.5	0.4
3,3	33	2.6	0.9	0.77

5 transverse μ - metal $R = 36.5 \pm 0.3$

μ -metal	$B(z=0)$	$B(z=1)$	$B(z=1.5)$	$B(z=2)$
1	14	0.36	0.26	0.2
2	14	0.32	0.16	0.14
3	13	0.33	0.21	0.21
4	13	0.29	0.17	0.16
5	14	0.27	0.15	0.13
6	16	0.26	0.13	0.12

36 long
 36 → 8 Gauss (3 layers)
 18 → 1.1 (3 layers)
 18 → 0.7 3 layers + 4 layers
 36 → 2 3 layers + 4 layers



Scope of Work
 1. Project or Task Deliverables
 2. Project or Task Timeline
 3. Completion Expectations

Hazard Identification
 1. Pre-job hazard assessment
 2. Ask questions to determine if all hazards have been identified
 3. Verify identified hazards are captured in the work control documents

Procedures, Protocols and Controls
 1. Review applicable procedures, protocols, or controls
 2. Verify all team members understand procedures
 3. Review applicable work controls documents and permits
 4. Review emergency response plans, stop work and back out procedures

Role Clarification
 1. Tasks clearly assigned to each team member with defined roles and responsibilities
 2. Each team member knows where their role fits in within the team and task
 3. Team leader provides opportunity for feedback and open discussion
 4. Discuss how information should be communicated and who to contact in case of emergencies
 5. Emphasize individual responsibility for safety and adherence to safety protocols

Training and Competency
 1. Ensure all team members have completed necessary safety training
 2. Verify that team members have the skills and competencies required for their roles
 3. Check that all necessary certifications are up-to-date.


Record Keeping
 1. Document the pre-job brief

Simon, Ryan, Keagan
 07/23/24

- Epas for mu-metal fab and PMT/divider/mu-metal unit testing in EEL 126


Lots of people contributed:

- Keagan, Ryan, Chandan, Jih-Ying, Mahmoud, Deb, Don, Jimmy, Karen, Aram, Jerry, Simona
- More than 1656 mu-metals rolled
- More than 1656 PMTs/dividers tested
- A lot cookie cutting (optical interface between light guide and PMT)




PMT/mu-metal Installation: Procedure

Needs to ensure good transmission between PMT and guide line through cookie



Inserting PMT through hole in the backplate

Aligning PMT/cookie to the lightguide




Placing the mu-metal for the PMT photocathode at the right depth – see silver line on the PMT; this must be done before putting in the screws



Putting in the screws by hand





Using a torque screw driver: setting = 2



Cosmics Test during GeN-RP


This was done to check the adequacy of the optical contact between PMT and light guide via cookie

VTP-based trigger




ImageMagick: run_82_evnum_140_2d_ch_23.png

row_vs_col




Amplitude in mV

run_82_channel_23_samples_



I did this against Bogdan's wishes 😊

PMT/mu-metal Installation




Except for the first two rows of SM which were installed by Jimmy (117 PMTs) – the rest of 1539 PMTs were installed by Deb, Mahmoud, Kip and Simona

Cabling Infrastructure: Cable Trays

Cable trays in the SBS bunker (DAQ)



Cable trays between SBS bunker and platform



Cable trays on the platform



Cabling Infrastructure: Strain Relief Panels

These have been installed at the back of ECal and they make the transition from the PMT dividers cables to the HV and signal cables that run to the patch panels and summing modules, respectively



3312 connections had to be made




HV and Signal Cabling in Hall A

From FADCs to the DAQ Front Patch Panel in the SBS bunker: signal

Many thanks to **Deb** for doing more than half of this cabling

Deb ~ 2012 connections made
Simona ~ 1300 connections made



HV and Signal Cabling in Hall A



From Back of DAQ Patch Panel in the SBS bunker to the cable carts by the platform: signal



HV and Signal Cabling in Hall A

From Back of DAQ Patch Panel in the SBS bunker to the cable carts by the platform: signal

Jiwan made **1656 connections** at the back of the DAQ Patch panel in few weeks



HV and Signal Cabling in Hall A

From Back of DAQ Patch Panel in the SBS bunker to the cable carts by the platform: signal

My "arc des larmes"

This was made with love, light & larmes



HV and Signal Cabling in Hall A

From Back of DAQ Patch Panel in the SBS bunker to the cable carts by the platform: signal



HV and Signal Cabling in Hall A

Cabling on the platform: signal and HV


I worked with Chandan in the beginning to establish a procedure and work flow



Chandan then took over and made sure it got done quickly

HV and Signal Cabling in Hall A

Cabling on the side of platform: signal – beamline side



HV and Signal Cabling in Hall A


Cabling on the side of platform: signal – the other side



HV Cabling in Hall A

Jimmy set up all the rpis for the HV controls, installed the HV crates and cards and cabled them from front of patch panel to HV cards


Jimmy made 3312 connections



Thanks to Kip for producing loadable files for the HV gui with proper Imon limits etc.

HV Cabling in Hall A



Running HV cables from SBS bunker to the platform via cable trays and carts





DAQ System

- 7 VXS crates with FADCs, VTPs, SDs and one SSP in crate 1
- 2 types of triggers available: cosmics and beam (cluster)
- I exercised the cosmics trigger with pulsers last week


Run 169 Integral(pC)



Plots by Jhih-Ying




Ben, Alex, Hanjie: DAQ and VTP trigger setup




DAQ System

7 VXS crates with FADCs, VTPs, SDs and one SSP in crate 1
 2 types of triggers available: cosmics and beam (cluster)
 I exercised the cosmics trigger with pulsers last week





Run 169 Integral(pC)



ECAL FADC SCALERS (kHz) Total: 8.51 kHz



Plots by Jhih-Ying



Ben, Alex, Hanjie: DAQ and VTP trigger setup



Thanks to Jiwan for getting the FADC scaler gui to work

Summary

ECal is ready for commissioning with cosmics:

→ Don and Jimmy finished installing the insulation blocks and got ECal light tight

→ The DAQ and cosmics trigger has been exercised and all the expert debugging codes/plots are available

→ My plan is to turn ECal HV ON and take a cosmics run triggering with a Ecal hit multiplicity of 1 per VXS crate, multiplicity of crates 1 as well; further track selection can be done in the offline analysis

This will map for us the good vs bad channels

Then we will take at list 3 runs at different HVs (1700, 1800, 1900 V) to do block/PMT gain matching (Kip is working on code for that)

I will install scin paddles to time in all the channels (cluster timing window +/-16 ns so we have to be pretty “timed in”)

→ Don will run the heater test

→ Ben will load the cluster trigger and we will give it a try

→ I expect ECal to be ready for beam ON TIME