


MOLLER Project update


2025 Summer Hall A/C Collaboration Meeting

Jun 18 2025

Vladimir V. Berdnikov (Level 2 manager)


Jefferson Lab







MOLLER assembly

The MOLLER Team






WBS 1.02.02 Chamber Test Assembly




Scattering chamber test fit completed early January
Components have been re-crated for storage in
Physics facility



WBS 1.02.03 Hydrogen Gas Service



Final design is complete but piping sections will need to be field fit during assembly



Details at Top
of target


Details thru
Spectrometer

MORE details above ground; storage tanks, piping, etc.

WBS 1.02.04 Helium Gas Service

Cryostat

- Interfaces between helium service piping and target HX and bypass
- Control Valves (JT valves)
- Provides warm to cold transition for the H2 service and loop
- Feedthroughs for instrumentation
- Status
 - Fabrication is complete
 - Leak testing is complete



Completed Cryostat Components



Components have been test fit. Disassembled for fit-up with lifter components.



Spectrometer Major Components – Bellows



SS Bellows 1 (and 2)



Bellows 3 (SS)



Bellows 5 (Inconel)



Bellows 7 (Inconel)

Spectrometer Major Components

Pion Donut (w/ lead) and stand



Detector Window machining completed 2/5/2025




Detector Pipe/Pion Donut
Stand

Spectrometer Major Components – Drift Pipe & Detector Pipe

- Large aluminum vacuum components; drift pipe ~ 110" OD



Spectrometer Major Components – Magnets ASSEMBLED!



TM-1 complete...



TM-2


Magnet operating parameters at 110% of nominal current				
	Maximum Magnet Current (A)	Maximum Magnet Power (kW)	Current Density (A/mm ²)	Total Flow (gpm)
TM0	1178.7	84	21.6	9.59
TM1	2451.6	50	20.6	9.94
TM2	2682.3	103	17.2	14.21
TM3	3709.6	185	20.0	22.67
TM4	3688.7	751	18.5	113.8

SC-4 coil



US Spectrometer Design



- Collaborative effort between JLab, MIT-Bates, and Bartoszek Engineering



Supports



Pivot support



Cable supports




Beamline supports

- All the supports and auxiliary structures are on track
 - Some are already on site


Shielding




- Most shielding is being worked on by the vendors
 - some are late
 - some are already here
 - all are expected to not delay the assembly



MD stand




- The main detector stand is on track to be delivered mid Aug
- Most of the materials already ordered by the vendor and machine has commenced
- Control system is still being worked out




DAQ

- Nearly all DAQ hardware is at JLab (some is still at OhioU)
 - Computing procurements and interconnection cables are in process
- Firmware development for the integrating ADCs had been slowed in part due to the tariff-related delays in shipping the rev2 boards to JLab
 - Rev2 ADCs are expected at JLab imminently
- Multiple test stands of both systems in use, allowing build up for the assembly in early fall



Electrical infrastructure




#	ITEM NO.	Description	Volts	Phase	Clean power	Max Amps	Expected Amps	Operating Temp	Cooling	WBS	Exist or new				
35	III.5	Instrumentation	110	1		15	<15			1.08.04					
GEM detector area															
36	III.6	Ferris wheel motor	208	3		20	<20								
37	III.7	GEM Linear step motor	110	1	No	10	<10	< 30 C	ambient	1.08.04	New				
38	III.8	Instrumentation	110	1		15	<15								
39	III.9	Scanner motor	110	1		10	<10								
GEM hut BL															
40	IV.1	PSU 6-200 #1	208	3	Yes	20	<20	< 30 C	Ambient	1.08.04	New				
41	IV.2	PSU 6-200 #3													
42	IV.3	PSU 6-200 #5													
43	IV.4	PSU 6-200 #7													
44	IV.5	PSU 150-10 #1													
45	IV.6	NIM crate #1													
46	IV.7	CAEN WVR100 VME #1													
47	IV.8	(GEM LV) GEN 10-330-3P-480	408												
GEM hut BR															
48	IV.9	PSU 6-200 #2	208	3	Yes	20	<20	< 30 C	Ambient	1.08.04	New				
49	IV.10	PSU 6-200 #4													
50	IV.11	PSU 6-200 #6													
51	IV.12	PSU 6-200 #8													
52	IV.13	PSU 150-10 #2													
53	IV.14	NIM crate #2													
54	IV.15	CAEN WVR100 VME #2													
55	IV.16	(GEM LV) GEN 10-330-3P-480	408												
DAQ (SBS) bunker area															
56	V.1	Counting mode VXS crate #1	208	3	Yes	20	<20	< 30 C	ambient	1.08.07	New				
57	V.2	Counting mode VXS crate #2													
58	V.3	GEM VTF VXS crate #3													
59	V.4	Integration DAQ VXS crate #4				15	10								
60	V.5	PoE++ Switch #1													
61	V.6	PoE++ Switch #2													


Cost and Schedule Contingency

MOLLER activities running concurrently with SBS De-Installation

In the hall



Outside the hall



Summary

- MOLLER is Order 413.3B DOE MIE project
- The project is in full swing, and 68.92% is completed
- The majority of procurements are either awarded, in process, or have been received.
- Assembly and fabrication are in process
- We are addressing issues case by case and actively mitigating risks
- Installation starts in the upcoming SAM
- Estimated time for completion: mid-winter 2027

Backup
