

HYPER-NUCLEAR DESIGN STATUS

Jamie Shiflett

Hall C Lead Engineer

shiflett@jlab.org

(757) 269-6944


Feb 12, 2026

HYPER-NUCLEAR


HALL C

- *Nansemond Pre Cast Concrete* – Radiation Shielding
 - P.O. 25-D1718-0 - Deliverables late Sept-Oct 2026
 - 62 WALL BLOCKS
 - 18 MEDIUM BLOCKS
- Cabling with Bill Henry
 - Cable routing
- PCS
 - Metrology Survey Complete and data compared with drawings.
- Power Supply Unit Procurement
 - Qty 3 Purchase Requisition(441768) on hold
 - Qty 1 Still needs PR submittal.
 - DELIVER HKS PSU TO TEST LAB FOR MOLLER TESTING
- LCW
 - Preliminary Schematic Produced
 - Establish preliminary Bill of Materials
- SCHEDULES
- FUTURE TASKS

HYPER NUCLEAR – LAYOUT(TOP VIEW)



HYPER NUCLEAR – LAYOUT (TOP VIEW)



BEAM LINE

Cables Needed

LOCATION		CDet	BigBITE	NPS	
Spectrometer	Distance	Ribbon	HV	Distance	Signal
HKS	225'	80	182	145'	178
HES	165'	70	118	85'	116
ENGE	185'	40	50	115'	48
ENGE SciFi	155'	52	?		



CAD

150

110

125


HYPER NUCLEAR – CABLE ROUTING




CABLE TRAY LAYOUT FROM SUPER HMS(YELLOW)

HYPER NUCLEAR – CABLE ROUTING

HKS



HES



CABLE TRAY LAYOUT FROM SUPER HMS(YELLOW)

PCS MAGNETS



SURVEY MONUMENTS INSTALLED

MOUNTING INTERFACE CONFIRMED

HYPER NUCLEAR – POWER SUPPLY UNITS PROCUREMENT


Magnet	Current (with overhead for MOL) (A)	Voltage (V)	Magnet DC Power kW	Magnet LCW (L/min)	Inductance (H)	Magnet LCW pressure (MPa)	Magnet resistance (not including leads)	PSU – New or existing	PSU Water Flow (L/min) 0.6LPM/k W	PSU DC Power (kW)	Regulatio n (PPM)
HES E Dipole	1,000	220	220	95	0.820	0.5	0.181/pole	Existing HES PSU	45	220	
HES E Q1	800	110	88	41	0.054	0.5	0.111	Existing BB	28	90	
HES E Q2	800	110	88	41.4	0.056	0.5	0.109	Left Q1 Hall A	48	90	
HKS Dipole	1,140	165	188	135.1	1.95	0.67	0.145	Existing HKS PSU	45	190	
HKS Q1	875	160	140	49.6	No data Use HKS Q2	0.36	0.181	Existing Compton PSU	43	140	
PCS (k)	1,700	106	180	100	2.0 (from vendor report)	0.16	0.06	Existing SBB	50	186	10
PCS (k) corr	1,000	97	97	100	2.0 (from vendor report)	0.16	0.01	Existing NPS PSU	32	97	10
Corrector magnet	150A			Air cooled		NA		Existing (NPS)	NA		

HYPER NUCLEAR – POWER SUPPLY UNITS PROCUREMENT

Magnet	Current (with overhead for MOL) (A)	Voltage (V)	Magnet DC Power kW	Magnet LCW (L/min)	Inductance (H)	Magnet LCW pressure (MPa)	Magnet resistance (not including leads)	PSU – New or existing	PSU Water Flow (L/min) 0.6LPM/kW	PSU DC Power (kW)	Regulation (PPM)
PCS (e')	1,800	130	180	100	2.0 (from vendor report)	100	0.06	PR 441768 ON HOLD	112	186	10
PCS(e') corr	1,100	120	97	100	2.0 (from vendor report)	100	0.1	PR 441768 ON HOLD	58	97	10
HKS Q2	500	60	28	17.3	0.36	0.38	0.119	PR 441768 ON HOLD	15	25	10
ENGE	331	50	100	50	1.59	1.0		IN PROCESS	11	17	10
Sub Totals (both sheets)			1,406	829.4					487 128 GPM	1,338	

WAITING FOR BUDGET OFFICE APPROVAL(All other signatures obtained)*


HYPER NUCLEAR – PSU/LCW LOCATION




PSU LOCATION
(BLUE)

LCW FROM HMS SIDE OF HALL


PRELIMINARY LCW SCHEMATIC




HYPER NUCLEAR – SCHEDULE




HYPER NUCLEAR – SCHEDULE



HYPER NUCLEAR – SCHEDULE



HYPER NUCLEAR – SCHEDULE



FUTURE TASKS

- TIMELINE TO CHECKOUT EXISTING POWER SUPPLIES
- TESTING OF PCS MAGNETS
- VACUUM BEAMLINER
- ASSEMBLY PROCEDURES AND PTW GENERATION
- MANPOWER EXPECTATIONS
 - *DESIGNER on loan from Hall A*