# PSS/MPS Support for CEBAF/LERF

Organization: Safety Systems Group Name: H. Robertson Date: July 16, 2015

This presentation does not include tasks required for support of or upgrades to CMTF, VTA, HDice, UITF, LCLS2, 12GeVHall C, ODH - Halls A, B, & C

## **Effort Year to Date**

# Completed Support/Projects:

- PSS certification CEBAF, LERF
- Door Control logic change- LERF
- PSS BCM power supply upgrade BSY, E. Arc, INJ
- ODH Monitor change out- LERF

# **Major Milestones Reached on Continuing Projects:**

Completed PSS installation on SHMS for 12GeV Hall C

# **Near Term Tasks - Next month**

# **CEBAF Support**

Aug 2015

- ODH Sensor change out
- PSS Certification\*
  - Changes include:
    - Access door logic
    - C100 interface timing
    - Allowed modes for 0R08 dump movement
    - BTM trip set points to EPICS
- W2 RF Separator FSD conversion
- Convert BLM/FSD from CAMAC to VME (partial) W1, W2, W4

<sup>\*</sup>Possible change of date

# Mid Term Tasks (2–6 months)

## **CEBAF Projects**

Sep-Oct 2015

- PLC upgrade Hall C (complete system)
- PLC network upgrade Counting House (partial)
- PA System upgrade (partial)

#### Nov 2015-Jan 2016

- Gun HVPS/Laser interface upgrade
- Hall C Dump ion chambers/PCB

## **LERF Support**

Nov 2015

PSS Certification

# **Long Term Projects**

## **CEBAF Projects**

#### 2016

- PLC upgrade (complete system) Hall A
- ODH System upgrade (partial 1/2) N. Linac, S. Linac
- Install lights/horns in the N. Linac / S. Linac tunnels
- Examine Hall D transition issues with other halls
- Redesign Ion Chamber controls Hall A
- Convert BLM/FSD from CAMAC to VME (partial) Hall A, B, C
- Repair damaged BLM HVPS, FSD F. O. cables
- Explore individual Hall FSD shutdown
- Finish MPS HVPS upgrade to CAEN
- Replace Ion Chambers (partial)
- Install new Door Interlock Switches (partial)
- Remove door lock monitor switches from the PSS

# **Long Term Projects**

#### 2017

- PLC upgrade (complete system) Hall B
- ODH System upgrade (partial 1/2) N. Linac, S. Linac
- PA System upgrade (partial)
- PSS HMI update
- Kicker redesign
- BLM head redesign
- BLM signal cable system redesign
- Redesign Ion Chamber controls Hall C
- Replace Ion Chambers (partial)
- Install new Door Interlock Switches (partial)
- Upgrade Access Room status visual indicators

# **Long Term Projects**

#### 2018 - 2019

- PLC upgrade (comprehensive) N. Linac, S. Linac
- PLC upgrade (partial) BSY, Injector
- PA System upgrade (partial)
- Replace PSS magenta beacons/strobes with LEDs

# **LERF Projects**

#### 2017

- ODH System upgrade (partial) LERF
- PLC upgrade (partial) LERF

#### 2018

• ODH System upgrade (partial) - LERF

# **Long Term Support**

Systems supported after 2015:

 All systems and cards that provide the core PSS and MPS functions

Systems not supported after 2015:

- Legacy custom data acquisition systems or cards for outside customers
  - Replacement VME cards may be installed, but will not be supported by the Safety Systems Group
- No new custom data acquisition systems or cards will be developed or installed by the Safety system Group for outside customers

# Significant Problems Pending (technical issues, resource issues, scheduling)

Staffing

## **Current Staffing Outlook:**

- Ongoing training of new staff
- Replacement hires are frozen