# **GEN-II ERR Report**

*T. Averett, William and Mary* 18-Feb-2021

GEN-II, E12-09-016, Measurement of  $G_E^n$  at large  $Q^2$  using polarized <sup>3</sup>He

Readiness Review occurred on 22-Oct-2020

Must satisfactorily answer all ERR committee questions before we can request beam time.

Target-related items covered by G. Cates:

- Timeline for cell production
- Cell performance specs
- Optics, fibers and lasers
- Magnetic shielding; field mapping
- Raster and cooling jets, S. Covrig-Dusa simulations

**Charge 1)** Does the polarized 3 He system impose changes to the SBS beamline, spectrometers, or detector configuration? If so, please define these, including ownership, maintenance and control during beam operations.

# **RECOMMENDATIONS:**

- Work with Center for Advanced Studies of Accelerator (CASA) to define the final upstream beamline configuration including raster.
  - As part of this work, it would be useful to develop a table of beam requirements necessary for E12-09-016. This would include:
    - intrinsic beam profile size, always ~150-250 um for pol3he
    - raster (max) size and shape, Silviu, All (Gordon, Todd, Bogdan, Flay)
    - desired beam translation envelope (i.e. what are expected beam translation limits in x and y needed to accommodate target ladder offsets, etc. Fay
- Clarify the complete detector configuration. Bogdan

**Overall Status:** Flay is developing beamline based on raster and beam halo requirements currently being established by All + Silviu

# **Beam Line Items**

#### Recommendations

- •The target alignment procedure with beam needs to be detailed in an OPS procedure. This also should include a description on how operations will ensure the beam alignment stays within tolerances during beam delivery
- •Develop a solution allowing for centering the beam on target with the required raster pattern along with any specialized targets on the target ladder
- •Desired beam translation envelope (i.e. what are expected beam translation limits in x and y needed to accommodate target ladder offsets, etc.)

#### **Work Towards Response**

3

- Developing documents based on recent 3He target experience in A1n/d2n runs in Hall C
- -Target alignment procedure
- Beam checkout (shifter documentation).
  Need to review and iterate on recently updated Accelerator procedures in Hall C



#### 4 Harp Scans

The purpose of the harp scans is to verify the operation of the scanners with beam on. Additionally, it confirms an acceptable beam profile. Ideally, we need  $\sigma = 100-500 \mu m$  on both the 3H07A and 3H07B harps. If  $\sigma_i \sigma$  or  $\sigma_i$  larger than 350 µm (or less than 100 µm), ask MCC to try and improve the beam focus to be closer than our required

# Using g4sbs to Study Beam & Target Misalignment



**Charge 2)** What is the status of the equipment required for this experiment towards operation? What is the completion/commissioning schedule and tasks? In particular, provide detailed information on the high-luminosity 3He target system,

- The target(s) configuration needed, performance requirements and status.
- The laser system configuration needed, its operation and safety (including documentation) and status.
- The integrated system (target holders, motion mechanics, optics, enclosures, ...) as expected to be used during the experiment.

#### **RECOMMENDATIONS**:

- Provide more specific overall target development milestone timeline to judge progress.
  - What are the guidelines for the determination of the cell types to be chosen and a timeline in which this will be done. Cates
  - What tests will be done, on what types of cell, and by when? Cates, Averett
  - What determines the success of a cell design (what polarization or additional relaxation time is sufficient)? June 2021 is mentioned as a decision point in a rough timeline given in the slides, but a more formal set of milestones would be useful. Cates, Averett
  - Include milestones for production cell creation.
    - How many beam-ready cells will be needed, at what lab-measured polarization, and when will they be ready? Cates, Averett
- Demonstrate the GEn-II experiment-required-performance full 3He target on the bench that is production ready, prior to the submission of beam request. Cates, Chen, Averett
- Complete the in-progress thermal and structural analysis of the target beam entrance and exit windows at the anticipated beam currents for the chosen cell type. Silviu + Engineering
- Define final optics specifications including lasers and fibers into the hall. Complete laser fiber studies by May 15, 2021. Cates, Averett, Chen
- Fully define target ladder configuration. All
- Complete the in-progress analysis of local density reduction in the path of the beam. Silviu
- Exercise full readout chain with final detectors, cables, DAQ as early as possible. Will be done during installation of GMn.

### **Overall Status:** See Cates Talk

**Charge 3)** Are the polarized target running configurations affected by the spectrometer fields? If yes, have the fringe field effects been properly mitigated?

### **RECOMMENDATIONS:**

- Please provide TOSCA field maps over the critical target regions (pumping chamber, transfer tubes, target cell) using up-to-date models and representative SBS and BB fields (including field clamps, accurate iron shield box model, etc). Vladimir Nelyubin, Cates
  - Plots showing the full scale of Bx, By, Bz in the regions of interest.
  - Plots showing the difference from the average for Bx, By, Bz over the same regions. (These will make it easier to evaluate the gradient and general field homogeneity.)
- Please describe the target field measurement equipment (MFS system) and operational procedures/plans. Bogdan, Gordon, Vladimir
  - Provide a summary table of the magnetic field requirements and tolerances needed for target operation. Vladimir, Cates, Averett
  - Describe how the necessary field measurements will be made and how long they will take, and demonstrate that the measurement tolerances will match the experimental needs in the prior table. Vladimir, Metzger
- Determine if field-tuning ('field spoiler') coils may be needed. If it is a possibility, then define the requirements and add needed power supplies, controls and cabling requirements to the target plan. Vladimir

### **Overall Status:** See Cates Talk

**Charge 4)** Are the responsibilities for carrying out each job identified, and are the peoplepower and other resources necessary to complete them on time in place?

# **RECOMMENDATIONS:**

- Create an overall spreadsheet that lists the equipment/detectors and work out detailed activities. Include resources committed for these activities and generate start-to-end [milestone] dates for these activities. Averett, Wines, Butler
- Create a detailed detector and beamline installation plans with key milestones. Averett, Wines, Butler

**Overall Status:** Preliminary schedule in place. Timeline depends on GMn

**Big Items:** Move BB, SBS and HCAL, Install Pol3he target. No new detectors to install or commission - thanks to GMn

# Example: Page 1 of Jessie's Schedule

ID	0	Task Task Name Mode				Duration	Start	Finish	22 27	January 2022 1 6	
1		Sen Installation Plan					75 days	Mon 1/3	Fri 4/15		0
2		Post-Beam Checklist / Radiation Hold					2 days	Mon 1/3	Tue 1/4		
3			Warm I	Warm Up Target				Wed 1/5	Fri 1/7		
4			Transpo	ort Equipment to H	all	5 days	Mon 1/3	Fri 1/7			
5			Bleed L	Jp Vacuum and Op	1 day	Mon 1/10	Mon 1/10				
6			Comple	ete As-Found Surve	2 days	Tue 1/11	Wed 1/12				
7			Remov	e Target and Instru	2 days	Thu 1/13	Fri 1/14				
8			Remov	e Cu Radiator	1 day	Mon 1/17	Mon 1/17				
9			Disasse	mble and Remove	2 days	Tue 1/18	Wed 1/19				
10			Move L	Move LHRS Out to a Large Angle				Thu 1/20	Thu 1/20		
11			Remov	Remove Exit Beamline				Fri 1/21	Fri 1/21		
12			Reconf	Reconfigure Exit Beamline and Correctors				Mon 1/24	Fri 1/28		
13			Reinsta	Reinstall Exit Beamline				Mon 1/31	Mon 1/31		
14	Install Carriage and Big Bite Magnet on Pivot						4 days	Tue 2/1	Fri 2/4	-	
15	S Install BB Electronics' Hut						2 days	Mon 2/7	Tue 2/8		
16			Move L	Move LHRS to Start Position				Wed 2/9	Wed 2/9		
17			Install L	Install Lower Work Platforms on Beam Right and Left				Thu 2/10	Fri 2/11	-	
18			Install H	Install Helmholtz Coils and Base on Pivot				Mon 2/14	Wed 2/16		
19			Install 1	Install Target System and Connect Beamline				Thu 2/17	Fri 2/18		
20			Survey and Align Helmholtz Coils and Target System pt.1					Mon 2/21	Wed 2/23		
21		Install Support Structure for Shielding Box Around Coils					2 days	Thu 2/24	Fri 2/25		
22			Install L	Install Upper Work Platform				Mon 2/28	Mon 2/28		
23			Install L	nstall Laser/Optics Box				Tue 3/1	Tue 3/1		
										n	
Task Inactive Summar							Ext	ternal Tasks			
				Split		Manual Task		Ext	ternal Milestone	$\diamond$	
Project: GEn_InstallationPlan_ER Date: Thu 12/17			tionPlan FR	Milestone	•	Duration-only		De	adline	+	
				Summary Manual Summar		Rollup	Pro	ogress	-		
				Project Summary	1	Manual Summary		l Ma	anual Progress		
				Inactive Task		Start-only	E				
				Inactive Milestone		Finish-only	С				
			I			Page 1					

2/1

**Charge 5)** What is the simulation and data analysis software status for the experiment? Has readiness for expedient analysis of the data been demonstrated? What is the projected timeline for the first publication? Please provide a documented track record from previous experiments.

# **RECOMMENDATIONS:**

• Demonstrate sufficient neutron-photon separation in HCAL, especially important for the highest Q2 point where neutrons beta » 1. {TDA Do they mean neutron proton

**Overall Status:** In Progress. See talk by Porovakar Datta, UConn

**Charge 6)** Are the radiation levels expected to be generated in the hall acceptable? Is any local shielding required to minimize the effects of radiation in the hall equipment?

# **RECOMMENDATIONS:**

- Extend the recent GMn ALARA studies, as applicable to this Experiment, to evaluate the material activation in the vicinity of the target and around the beam line. Attention should be paid to the target surroundings and the vacuum windows. All needed planned work around the target should be scheduled in accordance with the expected radiation levels. Have a plan to address these issues. Averett, Pavel, RADCON, Luminosity 10x lower than GMn-RADCONI to confirm activation is 10x lower than for GMn
- Use the lessons learned from the previous experiments to try to understand the sources of radioactive contamination around the target enclosure, and ways to control it. Have a plan to address this issue. Averett, Meekins

**Overall Status:** Not much done on bullet 1. Contacted RADCON Bullet 2: Next page





- Previous Pol3he targets
  - Used N2 gas jets to preserve integrity of Be beamline windows (and target windows)
  - "open" to air, no ODH hazard
  - Activated <sup>22</sup>Na dust produced from Al covering Be
- GEN-II target is in an enclosure
  - Will use air for target cooling
  - Attempt to use Au-plated Be without inert gas jets
  - Must test window concept during GMn





**Charge 7)** Are the beam commissioning procedures and machine protection systems sufficiently defined for this stage?

# **RECOMMENDATIONS:**

- The choice of the raster pattern needs to be motivated. Whether one has to use a circular or square raster will affect the optics configuration of the beamline. Likewise, there is an upper limit on the raster size beyond which it may become difficult to deliver beam without scraping on the long 3 He target. Silviu, Cates
- The target alignment procedure with beam needs to be detailed in an OPS procedure. This also should include a description on how operations will ensure the beam alignment stays within tolerances during beam delivery. Flay, Averett, Metzger, Chen, Cates
- The experimenters have a plan for commissioning the SBS correctors and studying the effect of the stray field on beam delivery. A formal procedure needs to be developed with operations to eliminate ambiguities and miscommunications between MCC and the Hall A control rooms. Flay-will be done for GMn
- Develop a solution allowing for centering the beam on target with the required raster pattern along with any specialized targets on the target ladder. Flay, Averett, Metzger, Chen, Cates

**Overall Status:** Deep into raster studies with All+Silviu. See Cates talk. Nothing on beam/target alignment

**Charge 8)** What is the status of the specific documentation and procedures (COO, ESAD, RSAD, ERG, OSP's, operation manuals, etc.) to run the experiments?

# **RECOMMENDATIONS:**

- Have a physics liaison assigned (JP Chen) and complete full set of safety documents (COO, ERG, ESAD, RSAD) for E12-09-016. Averett-Will use GMn documents for all but target-Quinn/Folts. Averett, Chen, Cates-Develop SOP, LSOP for target
- Identify necessary work control documents required (Operational Safety Procedure), using the laboratory's format found in: Averett
  - Chapter 3310 Operational Safety Procedure (OSP)
    https://www.jlab.org/ehs/ehsmanual/manual/3310.htmChapter 6410 Appendix T1
  - Laser Operational Safety Procedure (LOSP) <u>https://www.jlab.org/ehs/ehsmanual/6410T1.htm</u> Chen

**Overall Status:** GMn documents in progress. Working on safety issues for Pol3he target and enclosure - ODH, RW-II, Laser safety. Chen-LSOP for EEL target lab complete: basis for LSOP in Hall.

GMn safety documents website:

https://hallaweb.jlab.org/experiment/SBS/GMn/GMn\_Website.html#gmnsafety

GMn Conduction of Operations – COO

Emergy Response Guidelines - ERG

ERG Chart

Equipment Safety Assessment Documets - ESAD

Radiation Budget Form

Safety Procedures (OSP) for GEM detectors

Safety Procedures (OSP) for BigBite magnet

Safety Procedures (OSP) for BigBite rotation

Safety Procedures (OSP) for GRINCH Cherenkov detector

Safety Procedures (OSP) for BigBite timing hodoscope

Safety Procedures (OSP) for Hadron Calorimeter, HCal-J